

**Bid #B7-19, Reclamation and Resurfacing of Jarvis Road (CR 687)
NJDOT County Aid: CA-PRO-2018-CC-00084
Township of Gloucester, Camden County, NJ**

Progress Report #10

Week Ending May 15, 2020

Progress Photographs:



Photograph 1 – Preparing for concrete pour for sidewalk and driveway apron adjacent to completed Segmental Retaining Wall.



Photograph 2 – Preparing for concrete pour for driveway apron adjacent to completed Segmental Retaining Wall.



Photograph 3 – Completed curb, sidewalk and driveway apron adjacent to Segmental Retaining Wall.



Photograph 4 – Curb forms being installed adjacent to Double “B” Inlet.



Photograph 5 – Curb forms being installed adjacent to Double “B” Inlet.



Photograph 6 – Monolithic Concrete Curb and Gutter installed adjacent to Double “B” Inlet.



Photograph 7 – Modified “B” Inlet D-54 being converted to Double Modified “B” Inlet.



Photograph 8 – Modified “B” Inlet D-54 being converted to Double Modified “B” Inlet.



Photograph 9 – Asphalt restoration and temporary driveway restoration adjacent to Inlet D-54.

Work Completed this Report Cycle:

This summarizes progress from May 11th through May 15th, 2020.

- The concrete crew poured sidewalk from station 100+50R to 102+50R; they poured concrete vertical curb from 99+00L to 104+45L; they poured monolithic curb and gutter by inlets D29 & D34; they poured aprons at 101+15R, 101+00R, and apron and driveway at 102+00R.
- Monday, the pipe crew modified inlet D32 due to a previous utility conflict. Tuesday they were digging test holes along Jarvis north of station 119+00. Wednesday they removed the existing Manhole at station 118+70 and set new structures D49 and D50. Thursday they modified inlet D54 and began laying the 15 inch RCP crossdrain towards inlet D55. Friday, the pipe crew was working on restoring the irrigation system at 1124 Jarvis Rd and assisting the concrete crew with asphalt restorations by the new curb.
- Two trees were removed per plan on Thursday near station 109+00R.
- Due to an expired utility mark out, there can be no digging north of Rhode Island until next Wednesday.

Changes to the Initial Contract items:

- No change orders to the Contract to Date, but Work Directives #1 and #2 have been authorized to resolve utility conflicts with negligible impacts to the overall construction cost.

Project Schedule:

- The initial date for Substantial Completion was Saturday, April 25, 2020 and the date of Final Completion was Monday, May 25, 2020. However, since the winter shutdown was implemented, the dates have been adjusted accordingly. The amended Notice To Proceed issued by the County Engineer on April 1, 2020 delineates the project completion dates as Friday, August 28, 2020 for Substantial Completion and Sunday, September 27, 2020 for Final Completion.
- 35% of time used to date
- 5.2% paid to date. Payment Application #2 is currently under review.

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC