

**Bid #B7-19, Reclamation and Resurfacing of Jarvis Road (CR 687)  
NJDOT County Aid: CA-PRO-2018-CC-00084  
Township of Gloucester, Camden County, NJ**

**Progress Report #11**

**Week Ending May 22, 2020**

**Progress Photographs:**



**Photograph 1** – Preparing for concrete pour of curb, sidewalk and driveway apron at 1135 Jarvis Road.



Photograph 2 – Preparing for curb and gutter concrete pour adjacent to Double “B” Inlet.



Photograph 3 – Completed curb, sidewalk and driveway apron adjacent to completed Segmental Retaining Wall.



**Photograph 4** – Staging of manhole before installation at Erial-Williamstown Road intersection that was added to the contract per approved RFI #1 and Work Directive #1.



**Photograph 5** – Excavation for manhole at Erial-Williamstown Road intersection added per approved RFI #1 and Work Directive #1.



**Photograph 6** – Techna-Pro Electric on site to address damaged conduit and loop detector leads at Erial-Williamstown Road intersection.



**Photograph 7** – Manhole and Reinforced Concrete Pipe installed at Erial-Williamstown Road intersection in accordance with approved RFI #1 and Work Directive #1. Note gas line and conduit for traffic signal lead wires.



**Photograph 8** – Roadway restoration in progress at Erial-Williamstown Road intersection in accordance with approved RFI #1 and Work Directive #1.



**Photograph 9** – Survey layout and roadway excavation for widening near station 109+50.



**Photograph 10** – Segmental Retaining Wall being installed at widened roadway approaching station 109+50.



**Photograph 11** – Segmental Retaining Wall being installed at widened roadway approaching station 109+50.

### Work Completed this Report Cycle:

This summarizes progress from May 18<sup>th</sup> through May 22<sup>nd</sup>, 2020.

- Monday, the concrete crew poured concrete for vertical curb along Jarvis Road from station 104+75L to 105+65L. Tuesday they poured concrete for vertical curb and monolithic curb/gutter from 105+65L to 106+40L and from 102+75L to 103+25L. Wednesday they poured an apron and driveway at 1135 Jarvis Road, driveway and vertical curb at 1110 Jarvis Road. Thursday they poured another section of driveway at 1135 Jarvis, an apron and 90 feet of sidewalk at 1110 Jarvis. Friday, they canceled concrete due to the threat of rain. Instead, they installed asphalt aprons at 1135 and 1203 Jarvis and completed asphalt restorations along the new curb from earlier this week.
- The pipe crew's ability to work on storm improvements was hindered due to an expired utility markout. On Monday, they were working on property restorations along Jarvis between Lynn Avenue and Rhode Island Avenue. Tuesday they are working in the Erial-Williamstown Road intersection installing 18" RCP from inlet D7 (related to approved RFI #1 and Work Directive #1). They installed one length of pipe after hitting the conduit and disrupting power to the traffic signals. They coordinated with the Gloucester Township officials and Techna-Pro Electric for the repair. Wednesday they completed the storm work associated with RFI #1. Also on Wednesday, the grading crew was clearing and excavating for the retaining wall beginning at Rhode Island Avenue heading north. Thursday they completed the asphalt restoration in the Erial-Williamstown intersection and installed the asphalt apron at 934 Jarvis Road. Friday, the pipe crew began the retaining wall along the right side of Jarvis Road beginning by Rhode Island Avenue and heading north.

### Changes to the Initial Contract items:

- No change orders to the Contract to Date, but Work Directives #1 and #2 have been authorized to resolve utility conflicts with negligible impacts to the overall construction cost.

### Project Schedule:

- The initial date for Substantial Completion was Saturday, April 25, 2020 and the date of Final Completion was Monday, May 25, 2020. However, since the winter shutdown was implemented, the dates have been adjusted accordingly. The amended Notice To Proceed issued by the County Engineer on April 1, 2020 delineates the project completion dates as Friday, August 28, 2020 for Substantial Completion and Sunday, September 27, 2020 for Final Completion.
- 39% of time used to date
- 12.9% paid to date, including recently submitted Payment Application #2.

Prepared by: Mark R. Basehore, Jr., PE, CME  
Bach Associates, PC