



JOHN H. ALLGAIR, PE, PP, LS (1983-2001)
DAVID J. SAMUEL, PE, PP, CME
JOHN J. STEFANI, PE, LS, PP, CME
JAY B. CORNELL, PE, PP, CME
MICHAEL J. McCLELLAND, PE, PP, CME
GREGORY R. VALES, PE, PP, CME

TIMOTHY W. GILLEN, PE, PP, CME
BRUCE M. KOCH, PE, PP, CME
LOUIS J. PLOSKONKA, PE, CME
TREVOR J. TAYLOR, PE, PP, CME
BEHRAM TURAN, PE, LSRP
LAURA J. NEUMANN, PE, PP
DOUGLAS ROHMEYER, PE, CFM, CME
ROBERT J. RUSSO, PE, PP, CME
JOHN J. HESS, PE, PP, CME

Weekly Status Report – Week Ending March 13, 2020

County Route 561 – Phase 1

Haddonfield-Berlin Road from East of Evesham Road (CR 544) to Kresson Road (CR 671)

The **CR 561 Haddonfield-Berlin Road Project** was awarded to Lexa Concrete, in the amount of \$4,315,074.89. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Traffic Signal Improvements

- Traffic Signal and Pedestrian Signal Heads installed at Browning Road Intersection





March 19, 2020
Our File No. HCM00603.01
Page 2

Storm Sewer

- No work performed this week

Concrete Improvements

- Curb Ramps installed at Browning Road intersection

Roadway Reconstruction

- No work performed this week

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans
- Police traffic directors are onsite as required

Changes to the Initial Contract Items

- No changes this period.

Contract Completion Date

- The contract completion date is May 4, 2020