

**Bid #B7-19, Reclamation and Resurfacing of Jarvis Road (CR 687)
NJDOT County Aid: CA-PRO-2018-CC-00084
Township of Gloucester, Camden County, NJ**

Progress Report #14

Week Ending June 12, 2020

Progress Photographs:



Photograph 1 – Concrete vertical curb and monolithic gutter installed at inlet D-41 near station 106+80L.



Photograph 2 – Preparing for installation of curb and gutter adjacent to inlet D-42 near station 112+90L.



Photograph 3 – Forms and subgrade prepared for sidewalk and handicapped accessible ramp installation adjacent to Union Valley Elementary School near station 113+10R.



Photograph 4 – Curb and monolithic gutter installed adjacent to inlet D-43 near station 113+00R. Preparing for concrete gutter pour adjacent to existing curb that is slated to remain.



Photograph 5 – Precast double 'B' inlet D58 set in place and mortar and solid brick spacer blocks installed.



Photograph 6 – Castings for double 'B' inlet D58 being set in place.



Photograph 7 – Castings for double 'B' inlet D58 set in place with inlet filter fabric being installed for soil erosion protection.

Work Completed this Report Cycle:

This summarizes progress from June 8th through June 12th, 2020.

- Monday, the concrete crew poured concrete for vertical curb from station 106+40L to 109+00L and monolithic gutter at inlet D-41. They also set forms for curb to about station 112+00L. Tuesday they poured concrete for vertical curb from station 109+00L to 111+65L. Wednesday they poured concrete for vertical curb from 111+65L to 112+70L and monolithic curb/gutter at inlet D-42. Thursday they canceled concrete due to the threat of rain. Instead, they excavated and set forms for vertical curb from station 112+50R heading south. Friday they poured concrete for vertical curb between 110+50R and 113+00R and 10 lf of monolithic curb/gutter at inlet D-43. They also continued excavating and setting forms for vertical curb from 110+50R heading south toward Rhode Island Ave. Concrete for this stretch of curb will be poured on Monday.
- Monday the pipe crew set precast structure for inlet D-60 and approximately 96 lf of 15" RCP heading south. Tuesday, the pipe crew was not onsite. Wednesday they installed an additional 96 lf of 15" RCP storm pipe towards inlet D-60. Thursday, the pipe crew laid 50 lf of 15" RCP, stopping just short of inlet D-60. Friday they completed the 15" RCP to double 'B' inlet D58 and set the precast structure.

Changes to the Initial Contract items:

- No change orders to the Contract to Date, but Work Directives #1 and #2 have been authorized to resolve utility conflicts with negligible impacts to the overall construction cost.

Project Schedule:

- The initial date for Substantial Completion was Saturday, April 25, 2020 and the date of Final Completion was Monday, May 25, 2020. However, since the winter shutdown was implemented, the dates have been adjusted accordingly. The amended Notice To Proceed issued by the County Engineer on April 1, 2020 delineates the project completion dates as Friday, August 28, 2020 for Substantial Completion and Sunday, September 27, 2020 for Final Completion.
- 49% of time used to date
- 12.9% paid to date.

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC