

Department of Public Works

Barbara Holcomb
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

**Bid #B7-19, Reclamation and Resurfacing of Jarvis Road (CR 687)
NJDOT County Aid: CA-PRO-2018-CC-00084
Township of Gloucester, Camden County, NJ**

Progress Report #15

Week Ending June 19, 2020

Progress Photographs:



Photograph 1 – Concrete vertical curb installed between stations 109+00R & 110+50R



Photograph 2 – Handicapped accessible ramp installed at southern entrance of Union Valley Elementary School near station 113+10R.



Photograph 3 – Handicapped accessible ramp installed at southern entrance of Union Valley Elementary School near station 113+90R.



Photograph 4 – Preparing subgrade for driveway and apron near station 109+15R.



Photograph 5 – Preparing subgrade for installation of Inlet D-61 near station 135+10R.



Photograph 6 – Precast structure for Inlet D-61 installed near station 135+10R



Photograph 7 – Hot Mix Asphalt Driveway apron installed at 1215 Jarvis Road.



Photograph 8 – Preparing for concrete gutter installation adjacent to GTMUA Pumping Station near station 121+00.

Work Completed this Report Cycle:

This summarizes progress from June 15th through June 19th, 2020.

- Monday, the concrete crew poured concrete for both access ramps at the south entrance to Union Valley Elementary School, 4 inch and 6 inch sidewalk between stations 111+50R & 112+50R, and vertical curb between stations 109+00R & 110+50R. Tuesday they poured concrete for vertical curb from Rhode Island Avenue to station 109+00R, they poured 6 inch reinforced aprons at 1240 & 1259 Jarvis Road and sidewalk between stations 109+75R & 111+30R. Wednesday they poured concrete for 4" & 6" sidewalk/aprons between stations 107+50R & 109+75R and an apron at 110+00R. Thursday they poured concrete for the monolithic curb/gutter at inlets D-48 & 49. Friday they poured concrete for the access ramp and flatwork at Rhode Island Avenue, 4" & 6" sidewalk at 1240 Jarvis Rd and the radius curbs at the north entrance of Union Valley Elementary School. They also sawcut the pavement and excavated the existing asphalt across the front of the pump station in preparation for the proposed concrete gutter.
- An asphalt crew was onsite Thursday to box out and base pave the aprons at 1215, 1227, 1247 & 1257 Jarvis Road.

- Monday, the pipe crew set precast storm structure for a double 'B' inlet D-62. They also installed about 80 lf of 18" RCP towards inlet D-61 and restored the asphalt by inlet D-62. Tuesday they installed 130 feet of 18" RCP towards inlet D-61. Wednesday they set the precast structures for inlets D-61 & 64. They installed the last 16 feet of 18" RCP to inlet D-61. Thursday the pipe crew began installing 18" RCP towards inlet D-64. Friday they installed the top course of asphalt for the aprons at 1215, 1227, 1247 & 1257 Jarvis Road. They completed the 8" asphalt restorations at inlets D-61, 62 & 64 and they were also working on topsoil restorations in various locations.

Changes to the Initial Contract items:

- No change orders to the Contract to Date, but Work Directives #1 and #2 have been authorized to resolve utility conflicts with negligible impacts to the overall construction cost.

Project Schedule:

- The initial date for Substantial Completion was Saturday, April 25, 2020 and the date of Final Completion was Monday, May 25, 2020. However, since the winter shutdown was implemented, the dates have been adjusted accordingly. The amended Notice To Proceed issued by the County Engineer on April 1, 2020 delineates the project completion dates as Friday, August 28, 2020 for Substantial Completion and Sunday, September 27, 2020 for Final Completion.
- 52% of time used to date
- 12.9% paid to date.

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC