

**Bid #B7-19, Reclamation and Resurfacing of Jarvis Road (CR 687)
NJDOT County Aid: CA-PRO-2018-CC-00084
Township of Gloucester, Camden County, NJ**

Progress Report #16

Week Ending June 26, 2020

Progress Photographs:



Photograph 1 – Driveway Apron at GTMUA Pump Station prepared for concrete pour.



Photograph 2 - 18" RCP being installed near inlet D-64



Photograph 3 – Laser level being utilized for pipe alignment of 18" RCP.



Photograph 4 – Concrete gutter and concrete swale installed at north entrance to Union Valley Elementary School.



Photograph 5 –Handicapped Accessible Ramp installed at the south side of the north entrance to Union Valley Elementary School.



Photograph 6 – Handicapped Accessible Ramp installed at the north side of the north entrance to Union Valley Elementary School.



Photograph 7 – Concrete pour completed for driveway apron at GTMUA Pump Station.



Photograph 8 – Inlet D-63 being installed near station 137+80L.



Photograph 9 – Sidewalk installation near station 123+50R.



Photograph 10 – Concrete swale being installed at southern half of Mary Ellen Lane.

Work Completed this Report Cycle:

This summarizes progress from June 22nd through June 26th, 2020.

- Monday, the concrete crew poured the concrete swale across the north entrance to Union Valley Elementary School. Tuesday they poured the access ramp and associated flatwork at the north entrance to Union Valley Elementary School, partial apron for the GTMUA sewer pump station and vertical curb from station 121+75R to 122+25R. Wednesday, they poured concrete gutter by the pump station, vertical curb between stations 122+25R and 124+50R, monolithic curb/gutter at inlet D-55 and an apron at station 120+25L. Thursday, the concrete crew poured the concrete gutter between stations 121+65R and 122+00R, poured 4" sidewalk between stations 122+10R and 123+50R. Friday, they poured concrete for the 4" sidewalk from station 123+50R to Mary Ellen Lane (including the access ramp at the corner), poured the concrete swale halfway across Mary Ellen Lane, poured 6" aprons at stations 122+25R and 123+00R, and poured gutter between stations 122+00R and 122+75R.
- Monday, the pipe crew installed 82 linear feet of 18" RCP towards inlet D-64. Tuesday, the pipe crew installed a 15" RCP crossdrain from inlet D-61 towards inlet D-60. Wednesday, they set the structure for inlet D-63 and began laying the 18" RCP crossdrain. Thursday, the pipe crew completed the 18" RCP crossdrain between inlets D-62 and D-63 along with the asphalt trench restoration. This completes the storm improvements for the project.

- The asphalt crew was onsite Wednesday installing both asphalt aprons at 1230 Jarvis Road. They spent the remainder of the day doing topsoil restorations along Jarvis Road between Rhode Island Ave and the Union Valley Elementary School.

Changes to the Initial Contract items:

- No change orders to the Contract to Date, but Work Directives #1 and #2 have been authorized to resolve utility conflicts with negligible impacts to the overall construction cost.

Project Schedule:

- The initial date for Substantial Completion was Saturday, April 25, 2020 and the date of Final Completion was Monday, May 25, 2020. However, since the winter shutdown was implemented, the dates have been adjusted accordingly. The amended Notice To Proceed issued by the County Engineer on April 1, 2020 delineates the project completion dates as Friday, August 28, 2020 for Substantial Completion and Sunday, September 27, 2020 for Final Completion.
- Status of Work Completed to Date:
 - Concrete Flatwork: 85%
 - Storm Sewer: 100%
 - Paving: 0%
 - Overall Project: 67%

 - Time Used to Date: 56%
 - Paid to Date: 12.9%

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC