

**Bid #B7-19, Reclamation and Resurfacing of Jarvis Road (CR 687)  
NJDOT County Aid: CA-PRO-2018-CC-00084  
Township of Gloucester, Camden County, NJ**

**Progress Report #17**

**Week Ending July 3, 2020**

**Progress Photographs:**



**Photograph 1 – Concrete gutter being installed between stations 122+90R and 124+25R.**



**Photograph 2** – Preparing gutterline for full depth reclamation of the roadway.



**Photograph 3** – Preparing gutterline for full depth reclamation of the roadway.





**Photograph 4** – Full depth reclamation admixture of cement placed prior to being mixed with the reclaimer/stabilizer.



**Photograph 5** – Water truck and reclaimer/stabilizer in use along northbound lanes of Jarvis Road.





**Photograph 6** – Reclaimed mixture of existing, pulverized roadway base, water and cement.



**Photograph 7** – Sheep's foot roller compacting reclaimed mixture of existing, pulverized roadway base, water and cement.





**Photograph 8** – Reclaimed roadway base compacted and rolled at transition from mill & overlay section to full depth reclamation section of the project.



**Photograph 9** – Curb, sidewalk and handicapped accessible ramp installed at Jarvis Road and Mary Ellen Lane.



**Photograph 10** – Concrete apron installed at 1465 Jarvis Road.

### Work Completed this Report Cycle:

This summarizes progress from June 29<sup>th</sup> through July 3<sup>rd</sup>, 2020.

- Monday, the concrete crew poured concrete for the gutter along Jarvis Road between stations 122+90R and 124+25R. They spent the rest of the day setting forms for curb and flatwork at the north corner of Mary Ellen Lane. Tuesday they poured concrete for the curb and sidewalk at Mary Ellen Lane and set forms for vertical curb along the left side of Jarvis Road from Dresden Court heading north. Wednesday they poured concrete for the curb between stations 129+75L and 132+35L. Thursday they poured concrete for the apron at 1465 Jarvis Road, the monolithic curb/gutter by inlet D-58 and the access ramp and additional sidewalk at Mary Ellen Lane.
- Monday was the first day on site for the road crew. They began the full depth reclamation of Jarvis Road between stations 91+47R and 102+50R. Tuesday they continued with the reclamation on the left side of Jarvis between stations 91+47L and 104+00L. Wednesday they continued with the reclamation on the right side of Jarvis Road between stations 102+50R and 115+00R. Thursday they continued with the reclamation on the left side of Jarvis Road between stations 104+00L and 115+00L.
- Friday there was no activity on site as the contractor observed the Independence Day holiday.



### Changes to the Initial Contract items:

- No change orders to the Contract to Date, but Work Directives #1 and #2 have been authorized to resolve utility conflicts with negligible impacts to the overall construction cost.

### Project Schedule:

- The initial date for Substantial Completion was Saturday, April 25, 2020 and the date of Final Completion was Monday, May 25, 2020. However, since the winter shutdown was implemented, the dates have been adjusted accordingly. The amended Notice To Proceed issued by the County Engineer on April 1, 2020 delineates the project completion dates as Friday, August 28, 2020 for Substantial Completion and Sunday, September 27, 2020 for Final Completion.
- Status of Work Completed to Date based on approximate percentages:
  - Concrete Flatwork: 90%
  - Storm Sewer: 100%
  - Paving: 10%
  - Overall Project: 70%
  
  - Time Used to Date: 59%
  - Paid to Date: 12.9%

Prepared by: Mark R. Basehore, Jr., PE, CME  
Bach Associates, PC