



IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691)

ERI Job # 30750 60

Boroughs of Berlin, Clementon, Lindenwold & Pine Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #17

June 1, 2020 to June 5, 2020



Figure: 1 – Installation of concrete curb for the proposed ADA ramp at the northwest corner of the intersection with Berlin-Cross Keys Road in the Borough of Berlin



Figure: 2 – Installation of concrete curb for the proposed ADA ramp at the northeast corner of the intersection with Berlin-Cross Keys Road in the Borough of Berlin



Figure: 3 – Installation of concrete curb along the southbound lane between Carriage Stop Drive and Westbury Drive in the Borough of Pine Hill

Work Completed the Week of June 1, 2020:

South State's concrete crew completed the concrete improvements in the Pine Hill and Berlin section of the project. The concrete crew installed 33.5 square yards of concrete sidewalk, 2 square yards of detectable warning surface and 177 linear feet of concrete curb. The concrete crew also continued topsoil and seed restoration around the previously installed concrete improvements. South State's pipe crew also installed 1 bicycle safe grate and 1 type N eco inlet head piece. They also reset 1 inlet using the existing casting.

#2: Police Uniform Law Enforcement Officer – 80 MH

#29: Reset Existing Casting – 1 Unit

#30: Bicycle Safe Grate – 1 Unit

#31: Curb Piece, Type 'N' Eco – 1 Unit

#33: Concrete Sidewalk, 4" Thick – 33.5 SY

#36: Detectable Warning Surface – 2 SY

#37: 9" x 18" Concrete Vertical Curb – 177 LF

Anticipated Work for the Week of June 8, 2020:

South State's pipe crew will complete the installation of inlet heads and grates in the Berlin & Pine Hill portion of the project between Berlin-Clementon Road and Berlin Cross Keys Road. South State will also continue topsoil and seed restoration in the Berlin section of the project.

Notice to Proceed Date: January 13, 2020

Anticipated Full Depth Reclamation Start Date: June 15, 2020

Anticipated Base Course Paving Start Date: June 29, 2020

Anticipated Top Course Paving Start Date: July 6, 2020

Anticipated Completion Date: July 28, 2020

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll'.

C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.