



IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691) ERI Job # 30750 60

Boroughs of Berlin, Clementon, Lindenwold & Pine Hill County of Camden, New Jersey

> WEEKLY PROGRESS REPORT #24 July 20, 2020 to July 24, 2020



Figure: 1 – Installation of beam guide rail along the southbound lane between Berlin-Clementon Road and Carriage Stop Drive in the Borough of Pine Hill



Figure: 2 – Preparation of subbase before installation of HMA driveway along the northbound lane between Carriage Stop Drive and Berlin-Clementon Road in the Borough of Berlin



Figure: 3 – Installation of HMA non vegetative surface under the newly installed beam guide rail along the southbound lane between Berlin-Clementon Road and Carriage Stop Drive in the Borough of Pine Hill

Improvements to Watsontown-New Freedom Road (CR 691) Boroughs of Berlin, Clementon, Lindenwold & Pine Hill, Camden County, New Jersey 7/20/20 to 7/24/20 - Weekly Progress Report #24

Work Completed the Week of July 20, 2020:

South State's punch list crew completed the installation of HMA driveways in the Berlin and Pine Hill section of the project. The punch list crew installed 106.7 square yards of HMA driveway. The punch list crew also continued working on the punch list items throughout the project limits. South State's guide rail subcontractor, Road Safety Systems (RSS), completed the installation of the beam guide rail and non vegetative surface for the entire project. RSS installed 700 linear feet of beam guide rail, 50 linear of rub rail, 6 tangent guide rail terminals and 480 square yards of HMA non vegetative surface.

#2: Police Uniform Law Enforcement Officer – 89 MH

#7: Excavation, Unclassified – 8.3 CY

#35: HMA Driveway, 4" Thick – 106.7 SY

#39: Beam Guide Rail - 700 LF

#40: Tangent Guide Rail Terminal – 6 Units

#41: Rub Rail - 50 LF

#S3: HMA Non Vegetative Surface – 480 SY

Anticipated Work for the Week of July 27, 2020:

South State's sign subcontractor, AHS, will install the traffic control signs for the entire project. South State's punch list crew will continue working on the punch list items throughout the project.

Notice to Proceed Date: January 13, 2020

Anticipated Completion Date: August 7, 2020

Prepared By:

C. Jeremy Noll, PE, CME, CPWM

Resident Engineer

Environmental Resolutions, Inc.