John Wolick



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Berlin-Cross Keys Road Improvement Project Contract 1

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report #11 Friday, January 17, 2020



Figure 1: Contractor backfilling the REDI-ROCK cap block on the west retaining wall with No.57 stone.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Operator constructing the required slopes at the end of the retaining walls.



Figure 3: Contractor grading along the front of the REDI-ROCK retaining wall.

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



• CONTRACT ITEMS COMPLETED THIS WEEK

 No pay items completed this week. All items worked on this week were to be included into other various pay items in the contract.

• ITEMS COMPLETED THIS PAST WEEK

- o Sub-contractor completed the both REDI-ROCK retaining walls.
- o Sub-contractor completed backfilling the retaining wall with No.57 stone.
- o Crew continued to receive the final loads of No.57 stone for backfill.
- o Contractor on site rough grading in front of retaining wall and building slopes.
- o Contractor imported four loads of previously excavated soil to construct the slopes.

PROPOSED PROGRESS OVER THE NEXT WEEK

- Sub-contractor is scheduled to start the installation of the chain-link fence.
- o Barrett plans on filling, compacting and grading the slopes at the end of the east and west REDI-ROCK retaining walls as per plans and specs.
- o The contractor will continue to work 7:00 AM to 3:30 PM. Monday thru Friday.

NEXT MEETING

Progress Meeting No.3 is scheduled for Wednesday 15, 2019 at 9:00am.
 Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Resident Engineer Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator
John Wolick, Director of Camden County Department of Public Works
Kevin Becica, PE, Camden County Engineer
William England, P.E. Camden County Assistant Engineer
Paul K. Nolan, P.E., Senior Project Manager
Richard A. Brown, Project Manager