



**consulting engineer services** Engineers, Planners, and Land Surveyors

# **Camden County Department of Public Works**

**Division of Engineering** 

**Roadway Improvements** 

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

*Weekly Progress Report #13* Sept. 14, 2020 to Sept. 18, 2020



*Figure 1* Install brick paver service walk at 411 Pennington Ave. and turf repair.





**consulting engineer services** Engineers, Planners, and Land Surveyors



Figure 2

Placement of HMA surface course West bound lane Chew Road from Pestletown Rd. to Old White Horse Pike.



Placement of HMA surface course East bound lane Chew Road from Pestletown Rd. to Old White Horse Pike.





**consulting engineer services** Engineers, Planners, and Land Surveyors



*Figure 4* Placement of HMA surface course Pennington Ave from Route 30 to Old White Horse Pike.

## Work Completed week of September 14 – September 18, 2020:

Sept. 14 Installed brick paver service walk for 411 Pennington Ave. and turf repair.

Sept. 15 No Work

- Sept. 16 Place HMA 9.5M64 surface course West bound lane Chew Road from Pestletown Road to Old White Horse Pike.
- Sept. 17 Place HMA 9.5M64 surface course East bound lane Chew Road from Pestletown Road to Old White Horse Pike.
- Sept. 18 Place HMA 9.5M64 surface course Pennington Ave. from Route 30 to Old White Horse Pike.

#### Quantities of work the week of September 14 – September 18, 2020:

- Item #5: Hot Mix Asphalt 9.5M64 Surface Course, 2" Thick (3,842.49 Ton)
- ➢ Item #8: Tack Coat (2,749 Gal)
- Item #9: Polymerized Joint Adhesive (9,517 LF)
- ➤ Item #25: police Uniform Law Enforcement Officer (76.5 MH)
- Item #33: Turf Repair Strip (30 LF)
- ▶ Item #48: NJ Transit Flagger (9 MH)





**consulting engineer services** Engineers, Planners, and Land Surveyors

➤ Item #54: Brick pavers (6.7 SY)

### Anticipated work for Week of September 21 – September 25, 2020:

Complete HMA Surface Course Remove and install HMA driveways Place striping

#### **Contract Completion Milestones**

Notice to Proceed Date: Monday,<br/>Substantial Completion Date:June 8, 2020<br/>Saturday, September 26, 2020<br/>Friday, October 16, 2020

**Percent Complete by Duration:** 84.4%

Percent Complete by Payments: 38%

Prepared By: CES

David Firman Lead Inspector