

Camden County Department of Public Works

Division of Engineering

Kresson Road (CR 671)

Roadway and Drainage Improvements

From Brace Road (NJSH 154) to Howard Johnson Road

Cherry Hill Township, Camden County, New Jersey

Weekly Progress Report # 15

September 8, 2020 to September 11, 2020



Figure 1

Monolithic curb and gutter constructed along EB Kresson Road



Figure 2
Curb ramp constructed at Sta. 128+20 (right offset)



Figure 3
Curb ramp constructed at Sta. 129+09 (right offset)



Figure 4
Curb ramp constructed at Sta. 132+83 (right offset)



Figure 5
Existing concrete sidewalk removed and replaced along EB Kresson Road



Figure 6
Driveway which included adding concrete base and resetting pavers at Sta. 121+10 (left offset)



Figure 7
Concrete driveways with welded steel wires constructed along EB Kresson Road



Figure 8
Utilities behind the curb along EB Kresson Road to be fixed by contractor



Figure 9
Temporary access routes placed for residents

Work Completed Week of September 11, 2020:

- Contractor mobilized
- Daily detour of traffic on Kresson Road
- Construction of 9" x 18" concrete vertical curb, curb ramps, concrete sidewalk, concrete driveways, and monolithic curb and gutter along EB Kresson Road
- Construction of driveway at Sta. 121+10 (left offset) which comprise of 6" thick concrete base and resetting pavers
- Curb piece, eco type 'N' installed at Sta. 125+82 (right offset)

Quantities Week of September 11, 2020:

- Item C10- Dense-Graded Aggregate Base Course, 6" Thick- 220 SY
- Item C12- Excavation, Unclassified- 75 CY
- Item C14- Reset Concrete Pavers- 30 SY
- Item C15- Concrete Driveway, 6" Thick- 46 SY
- Item C16- Concrete Sidewalk, 4" Thick- 50 SY
- Item C17- Detectable Warning Surface- 3 SY
- Item C18- 9" x 18" Concrete Vertical Curb- 497 LF
- Item C33- Curb Piece, Eco Type 'N'- 1 UN
- Item C36- Monolithic Curb and Gutter- 126 LF
- Item M2- Concrete Sidewalk, 4" Thick Township- 58 SY

Summary of Work Completed Week of September 11, 2020:

The contractor mobilized on site and setup traffic control for a daily detour to allow construction to commence. Traffic police directors are on site assisting with traffic control daily. Construction of concrete vertical curb, concrete sidewalk, concrete driveways, curb ramps, and monolithic curb and gutter were done from Sta. 124+66 to 131+05 (right offset). Existing curb piece was replaced at Sta. 125+82 (right offset). Driveway at Sta. 121+10 (left offset) which included adding concrete base and resetting pavers was completed.

Anticipated work for Week of September 18, 2020:

There will be a detour with one-way traffic setup daily. Detour with alternating traffic will be performed if applicable. Traffic police directors are on site assisting with traffic control daily. Contractor will continue to remove existing curb and sidewalk along EB Kresson Road. Construction of concrete flatwork along EB Kresson Road will continue from Sta. 124+66 and move towards the lower stations.

Notice to Proceed Date: Tuesday, May 26, 2020

Contract Completion Milestones

Substantial Completion Date: Monday, August 24, 2020

Final Completion Date: Wednesday, September 23, 2020

Concrete Flatwork/Curb: 65%

Storm Sewer: 100%

Paving: 40%

Percent Complete by Duration: 90%

Percent Complete by Payments: 70%

Prepared By:

Maser Consulting

Richard A. Brown

Richard A. Brown
Discipline Leader