

Camden County Department of Public Works

Division of Engineering

Kresson Road (CR 671)

Roadway and Drainage Improvements

From Brace Road (NJSH 154) to Howard Johnson Road

Cherry Hill Township, Camden County, New Jersey

Weekly Progress Report # 16

September 14, 2020 to September 18, 2020



Figure 1

Concrete curb constructed along EB Kresson Road



Figure 2
Concrete sidewalk constructed along EB Kresson Road



Figure 3
Hot mix asphalt driveway completed at Sta. 129+00 and 130+00 (both left offsets)



Figure 4
Concrete driveway with welded steel wires constructed along EB Kresson Road



Figure 5
Curb restoration using hot mix asphalt done along EB Kresson Road



Figure 6
Topsoil spread along EB Kresson Road



Figure 7
Temporary access routes placed for residents at the end of the work day

Work Completed Week of September 18, 2020:

- Contractor mobilized
- Daily detour of traffic on Kresson Road
- Construction of 9" x 18" concrete vertical curb, concrete sidewalk, and concrete driveways from Sta. 118+56 to 124+66 (right offset)
- 4" Thick hot mix asphalt driveway constructed at Sta. 129+00 and 130+00 (both left offsets)
- Curb piece, eco type 'N' installed at Sta. 121+58 (right offset)
- Topsoil applied along EB Kresson Road
- Curb pavement restoration from Sta. 121+58 to 131+05 (right offset)

Quantities Week of September 18, 2020:

- Item C11- Hot Mix Asphalt Driveway, 4" Thick- 51 SY
- Item C15- Concrete Driveway, 6" Thick- 83 SY
- Item C18- 9" x 18" Concrete Vertical Curb- 586 LF
- Item C33- Curb Piece, Eco Type 'N'- 1 UN
- Item M2- Concrete Sidewalk, 4" Thick Township- 267 SY

Summary of Work Completed Week of September 18, 2020:

The contractor mobilized on site and setup traffic control for a daily detour to allow construction to commence. Traffic police directors are on site assisting with traffic control daily. Construction of concrete vertical curb, concrete sidewalk, concrete driveways, curb ramps, and monolithic curb and gutter was done from Sta. 118+56 to 124+66 (right offset). Existing curb piece was replaced at Sta. 121+58 (right offset). 4" thick hot mix asphalt driveway was completed at Sta. 129+00 and Sta. 130+00 (left offsets). Curb pavement restoration was done from Sta. 121+58 to 131+05. Topsoil was spread behind constructed concrete curb along EB Kresson Road.

Anticipated work for Week of September 25, 2020:

There will be a detour with one-way traffic setup daily. Detour with alternating traffic will be performed if applicable. Traffic police directors are on site assisting with traffic control daily. Contractor will continue to remove existing curb and sidewalk along EB Kresson Road. Construction of concrete flatwork along EB Kresson Road will continue from Sta. 118+56 and move towards the lower stations. Curb piece, eco type 'N' will be placed at Sta. 117+05, 113+55, and 108+45 (all right offsets). Topsoil will be spread along EB Kresson Road.

Notice to Proceed Date: Tuesday, May 26, 2020

Contract Completion Milestones

Substantial Completion Date: Monday, August 24, 2020
Revised September 18, 2020

Final Completion Date: Wednesday, September 23, 2020
Revised Sunday, October 18, 2020

Concrete Flatwork/Curb: 75%

Storm Sewer: 100%

Paving: 40%

Percent Complete by Duration: 80%

Percent Complete by Payments: 75%

Prepared By:
Maser Consulting

Richard A. Brown

Richard A. Brown
Discipline Leader