

**Camden County Department of Public Works
Division of Engineering
Improvements to Chapel Avenue (CR 626) from
Haddonfield Road (CR 644) to New Jersey Route 41 (Kings Highway)
Township of Cherry Hill, Camden County, New Jersey
Weekly Progress Report No. 36
August 23, 2020 to August 29, 2020**



Figure 1: Concrete center island construction

Work Completed Week of August 29, 2020

- Lexa continued with demolition of roadway for the construction of center cobblestone islands along Chapel Avenue
- Concrete edge restraint curb and paver base for center islands placed
- Lexa started areas of roadway reconstruction
- Tough Turf installed cobblestone pavers in center islands

Quantities Week of August 29, 2020

- **Item #8:** Construction Signs (8 SF)
- **Item #14:** Excavation, Unclassified (135.46 SF)
- **Item #16:** Removal of Pavement (208.89 SY)
- **Item #17:** Dense-Graded Aggregate Base Course, 8" Thick (432.89 SY)
- **Item #21:** Hot Mix Asphalt 19M64 Base Course (130.78 TON)
- **Item #34:** 9"x18" Concrete Vertical Curb (243 LF)

- **Item #70:** Police Uniform Law Enforcement Officers (130.5 HR)
- **Item #71:** 6"x12" Concrete Edge Restraint (252 LF)
- **Item #72:** Cobblestone Paving (144.44 SY)

Summary of Work Completed Week of August 29, 2020

Lexa Concrete continued work on the center cobblestone islands along Chapel Avenue between Haddonfield Road and Cooper Landing Road. The existing roadway was demolished, and concrete edge restraint curb and concrete paver base was placed for the proposed center islands. Roadway was restored by areas where center islands were installed. Lexa also started areas of roadway reconstruction along Chapel Ave. Tough Turf installed cobblestone pavers within center islands. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Flaggers are being utilized and continuously coordinated with the Cherry Hill Township Police Department. Uniformed Law Enforcement Officers are additionally utilized for traffic control. The project will continue as planned despite the current pandemic. The project is approximately 80% complete. An onsite progress meeting was held on August 24, 2020 to review all project related activities.

Anticipated Work for Week of September 5, 2020

Lexa will continue with center cobblestone island work, roadway reconstruction, and preparation for paving operations on Chapel Ave. Daily traffic control will continue to be implemented for the duration of the project.



Figure 2: Concrete center island paver base



Figure 3: Center island roadway restoration



Figure 4: Roadway reconstruction area



Figure 5: Roadway reconstruction

Notice to Proceed

October 14, 2019

Contract Completion

Substantial Completion

September 13, 2020

Final Completion

October 13, 2020

Prepared By:



Joseph R. Ragusa, P.E.
Remington & Vernick Engineers