

## Camden County Department of Public Works

Division of Engineering

### Roadway and Drainage Improvements

Along Peter Cheeseman Road (CR 759)

Hickstown Road (CR 688) to Erial Road (CR 706)

*Gloucester Township, Camden County, New Jersey*

*Weekly Progress Report # 5  
July 13, 2020 to July 17, 2020*



*Figure 1  
Topsoil was installed throughout the project*



*Figure 2*  
*Detectable warning Surface installed at all required locations*



*Figure 3*  
*Electrical Sub was in installing the Pedestrian Push button Foundations*



*Figure 4*  
*Bituminous material was placed in the front side of the newly installed curb*



*Figure 5*  
*Contractor graded and dressed up the area where new Push button poles were installed*





*Figure 6  
Truck Driver with helper*

### Work Completed Week of July 13, 2020:

- Completed most of the curb and sidewalk throughout project
- Placed topsoil in all disturbed areas
- Sub for electrical items was present to install the required Traffic Signal items
- Surveyor completed the layout of centerline profile

### Quantities Week of July 13, 2020:

- Item #3: Uniformed Police (79 MH)
- Item 12: DGA (71.9 SY)
- Item #37: Concrete Sidewalk (71.9 SY)
- Item #28: Reset Inlet, Type B using existing casting (3 UN)
- Item #29: Reset Manhole, using existing casting (1 UN)
- Item #30: Reset Inlet, Type B using New Casting (3 UN)
- Item #32: Reconstruct Inlet, Type B using New Casting (7 UN)
- Item #33: Reconstruct Manhole, Using New Casting (2 UN)
- Item #34: Bicycle Safe Grate (2 UN)
- Item #35: Curb Piece Type 'N' Eco. 6" (2 UN)
- Item #41: Detectable Warning Surface (7 SY)
- Item # 42: Concrete Curb (1339.5 LF)
- Item #55: 2" Rigid Non-Metallic Conduit (16 LF)
- Item #56: Ground Wire, No. 8 AWG (14 LF)
- Item #58: Standalone Ped Pole (2 UN)

- Item #59: ADA Compliant Push Button Assembly (2UN)
- Item #64: Topsoil 4" thick (1,097.3 SY)

**Summary of Work Completed Week of July 13, 2020:**

Contractor is working on curb and sidewalk item throughout the project. The electrical sub started again on traffic signal items. Layout of profile elevations were completed for Milling operations

**Anticipated work for Week of July 20, 2020:**

Milling operations are planned and completion of electrical items this week.

**Notice to Proceed Date:** Monday, June 15, 2020

**Contract Completion Milestones**

**Substantial Completion Date:** Sunday , September 13, 2020

**Final Completion Date:** Tuesday, October 13, 2020

**Accelerated Completion Date:** **Saturday, August 15, 2020**

**Percent Complete by Duration:** **51% (are calculated to Accelerated Date)**

**Percent Complete by Payments:** **26%**

Prepared By:

**AECOM**



Anthony Guerrieri  
Project Manager