

Camden County Department of Public Works

Division of Engineering

Roadway and Drainage Improvements

Along Peter Cheeseman Road (CR 759)

Hickstown Road (CR 688) to Erial Road (CR 706)

Gloucester Township, Camden County, New Jersey

*Weekly Progress Report # 6
July 20, 2020 to July 24, 2020*



*Figure 1
Milling operations were completed this week*



Figure 2

SJG needed to make a service connection prior to the paving operations. Gas main was 8' deep



Figure 3

Sweeping the roadway as milling passed.



*Figure 4
Bituminous paving started with leveling and intermediate course*



*Figure 5
Contractor had service checking density as they paved*



Figure 6

New inspector on project giving full approval of work

Work Completed Week of July 20, 2020:

- Contractor completed the milling operations
- Some small areas of leveling courses were paving
- The landscape items were finished this week

Quantities Week of July 20, 2020:

- Item #2: Traffic Control Truck (1.0 UN)
- Item #3: Uniformed Police (90 MH)
- Item #13: HMA Milling 3" or less (26,226 SY)
- Item #14: HMA Milling 3"-6" (4,682 SY)
- Item #15: Polymerized Joint Adhesive (2,284 LF)
- Item #16: Tack Coat (74 Gal)
- Item #17: Hot Mixed Asphalt Surface Course (99.43 T)
- Item #18: Hot Mixed Asphalt Intermediate Course (124.62 T)
- Item #27: Reset Inlet, Type A, using existing Casting (1 UN)
- Item #28: Reset Inlet, Type B using existing Casting (2 UN)
- Item #29: Reset Manhole, using existing Casting (4 UN)
- Item #30: Reset Inlet, Type B using New Casting (3 UN)
- Item #32: Reconstruct Inlet, Type B using New Casting (7 UN)
- Item #65: Fertilizing and Seeding (1,609.2 SY)
- Item #66: Straw Mulching (1,609.2 SY)

Summary of Work Completed Week of July 20, 2020:

Contractor completed the milling operations and started some areas of paving leveling courses. They also completed the landscape items. SJG was able to get the installation of the service needed within the project limits.

Anticipated work for Week of July 27, 2020:

Paving operations will continue all week. They will start at the northern end of the project and work south. Also ADA ramps will be surveyed.

Notice to Proceed Date: Monday, June 15, 2020

Contract Completion Milestones

Substantial Completion Date: Sunday , September 13, 2020

Final Completion Date: Tuesday, October 13, 2020


Accelerated Completion Date: **Saturday, August 15, 2020**

Percent Complete by Duration: **62% (are calculated to Accelerated Date)**

Percent Complete by Payments: **42%**

Prepared By:

AECOM



Anthony Guerrieri
Project Manager