

Department of  
Public Works

Almar Dyer  
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone: (856) 566.2980  
Fax: (856) 566.2987  
highway@camdencounty.com  
CamdenCounty.com

**C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2**  
*Townships of Gloucester and Winslow, Camden County, New Jersey*  
**Camden County**  
**Bid No. B15-20**

Colliers Engineering and Design Project No 19002364G3

**Progress Report # 24**

Friday, August 13, 2021

Figure 1: Reinforced Concrete Sidewalk, 8" Thick



Figure 2: 9"X18" Concrete Vertical Curb Radius



• **ITEMS COMPLETED THIS PAST WEEK**

- Subcontractor (Diehl Electricians) on site to complete wiring for Industrial Park Sign
- Curb crew on site continue placing 9"X18" curb from station 49+00 to station 62+20, LT
- Continued boxing out roadway from Life Storage (Sta 39+80, LT) to the end of the jobsite (Sta 62+00, LT)

- Continue base paving operation from station 40+00 to 24+00, RT and from station 40+00 to 62+20, LT
- Diehl Electrical on site to confirm location/placement of new street lights in front of the Camden County Technical School
  
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
  - Relocate Camden County Technical School LED Sign
  - Continue roadway box out and DGA installation to prepare for HMA placement
  - Lower Gas Main near Kearsley Rd to prepare for proposed drainage installation
  - Continue HMA base paving towards 62+20, LT
  - Begin paving HMA leveling course on site
  - Continue topsoil placement behind new curb in front of the Camden County Technical School
  - Water service relocation near station 41+00, RT
  
- **NEXT MEETING**
  - Biweekly meeting 8/18/21
  
- **Project is 35% completed based on cost**

**Bid Opening Date: October 20, 2020**

**Notice to Proceed: February 15<sup>th</sup>, 2021**

**Start Date: February 15<sup>th</sup>, 2021**

**Initial Completion Date: February 15th, 2022**

**Stop Work: N/A**

**Amended NTP: N/A**

**Final Completion Date: N/A**

**Initial Award: \$5,935,329.81**

Prepared By: Brian Hirsh

Colliers Engineering and Design