

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 30

Friday, September 24, 2021

Figure 1: Topsoil near Kearsley Rd



Figure 2: Sanitary Manhole/8" sanitary pipe installation



• **ITEMS COMPLETED THIS PAST WEEK**

- P&A Construction continued paving the intermediate course for the roadway widening area from Kearsley Rd to the end of the jobsite (Driveway 4 of Camden County Technical School)
- Contractor installed HMA driveway apron for Driveway 3 of the Camden County Technical School
- Completed topsoil placement on site

- Kiely/SJ Gas relocated gas main near intersection of Kearsley Rd
- Kiely/SJ Gas continued extending new 8” PP gas main from driveway 3 towards Turnersville Rd
- Diehl Electrical completed connection of relocated LED sign for Camden County Technical School

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Extend new 8” PP gas main past the end of project limits.
 - Continue HMA intermediate paving in widening area of Kearsely Rd
 - Continue drainage work at intersection of Kearsley Rd for pipe crossing
 - Continue headwall installation around the Camden County Technical School when remaining 2 headwalls are delivered
 - Begin full depth excavation/paving starting at station 62+00 heading towards Kearsley Rd
 - Continue HMA driveway installation

- **NEXT MEETING**
 - Biweekly meeting 9/29/21

- **Project is 64% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Substantial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design