

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 34

Friday, October 22, 2021

Figure 1: Camden School Driveway 3 HMA Placement



Figure 2: HMA Intermediate Course Placement



• **ITEMS COMPLETED THIS PAST WEEK**

- P&A Construction completed paving the intermediate course on Kearsley Rd (Intermediate HMA Placement 100% Completed)
- Contractor installed various HMA driveway aprons (70% Completed)
- Subcontractor on site began new signage installation
- Diehl Electrical on site to work on electrical near Kearsley Rd intersection

- Paving crew began excavation for new HMA driveway to be placed at the South end of the Camden County Technical School
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Complete new signage installation
 - Begin HMA top course paving (Estimate 2 weeks to complete)
 - Complete striping after top course is placed
 - Begin punch list items on site
 - Continue HMA driveway installation
 - Complete driveway apron installation for Park Nation driveway
- **NEXT MEETING**
 - Biweekly meeting 10/27/21
- **Project is 75% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Substantial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design