

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

**Progress Report # 1** Friday, November 8, 2019



Figure 1: Crew instllaing stone construction entrance

John Wolick Director



Making It Better, Together.





Figure 2: Hay Bale Sediment Control Device



Figure 3: Crew installing silt fence.

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Gerald A. Barrett, LLC mobilized on Friday, November 8, 2019 at 7:00am. The items that were completed are not induvial pay items but are included in various other pay items in the contract.

# • ITEMS COMPLETED THIS PAST WEEK

- o Installation of six hundred linear feet of silt fence.
- o Installation of fifty-five square yards the construction entrance.
- o Removal of several galvanized fence post from the chain-link fence.
- o Removal of seven hundred linear feet of chain-link fence material.
- o Installation of ten hay bales around the three storm water flared-end outfall structures.
- o Removal of seven hundred linear feet of galvanized upper rail of the chain-link fence.

# PROPOSED PROGRESS OVER THE NEXT WEEK

- Clearing of all trees and shrubs.
- o Complete all soil erosion measures.
- o Stripping and stockpiling of existing top soil.
- o Starting the excavation of the west and east slope of the existing basin.
- o Complete the removal of all galvanized fence post from the existing chain-link fence.
- The contractor will continue to work 7:00 AM to 3:30 PM.
- o The contractor doesn't plan to work weekends as of now.

#### NEXT MEETING

o Next Progress Meeting is scheduled for Tuesday, November 19, 2019 at 10:00 AM (Tentative).

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report #9
Friday, January 3, 2020



Figure 1: Contractor installing the REDI-ROCK base block on the west retaining wall.





Figure 2: Crew backfilling REDI-ROCK retaining wall block with No.57 stone..



Figure 3: Contractor formed and poured the concrete collar around the existing R.C.P.

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# • CONTRACT ITEMS COMPLETED THIS WEEK

o Item No.16 Retaining Wall 440 S.F.

# • ITEMS COMPLETED THIS PAST WEEK

- o Crew installed and compacted the No.57 stone in the west retaining wall footing.
- o Crew received several loads of REDI-ROCK retaining wall block each day.
- o Crew completed the adjustments of the REDI-ROCK cap blocks on the east wall.
- o Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
- o Crew installed 76.50 sections of REDI-ROCK retaining wall block on the east wall.

### PROPOSED PROGRESS OVER THE NEXT WEEK

- o Delivery of additional No.57 stone for backfill of the footing and retaining wall.
- o Delivery of additional REDI-ROCK retaining wall blocks for the west wall.
- o Contractor will complete the backfilling and compaction of the east retaining wall cap.
- o The contractor will continue to work 7:00 AM to 3:30 PM. Monday thru Friday.
- o The sub-contactor has requested to work on various Saturdays to complete the west wall.

# NEXT MEETING

Progress Meeting No.2 is scheduled for Wednesday 15, 2019 at 2:00pm.
 Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Resident Engineer Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator John Wolick, Director of Camden County Department of Public Works Kevin Becica, PE, Camden County Engineer William England, P.E. Camden County Assistant Engineer Paul K. Nolan, P.E., Project Manager



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report #10 Friday, January 10, 2020



Figure 1: Contractor installing the REDI-ROCK cap block on the west retaining wall.





Figure 2: Crew completed the west REDI-ROCK retaining wall.



Figure 3: Contractor power-washing the REDI-ROCK retaining wall.

John Wolick



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



#### • CONTRACT ITEMS COMPLETED THIS WEEK

o Item No.16 Retaining Wall 1,389 S.F.

# • ITEMS COMPLETED THIS PAST WEEK

- o Sub-contractor completed the west REDI-ROCK retaining wall.
- o Sub-contractor installed the under-drain pipe for the west retaining wall.
- o Crew received several loads of REDI-ROCK retaining wall block each day.
- o Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
- o Crew installed 241.50 sections of REDI-ROCK retaining wall block on the east wall.

### PROPOSED PROGRESS OVER THE NEXT WEEK

- o Delivery of additional No.57 stone for backfill of the REDI-ROCK retaining wall.
- o Sub-contractor will complete the backfilling and compaction of the west retaining wall.
- o Sub-contractor will complete the backfilling and compaction of the east retaining wall.
- o Sub-contractor is scheduled to start the installation of the chain-link fence.
- o Barrett plans on filling, compacting and grading the slopes at the end of the east and west REDI-ROCK retaining walls as per plans and specs.
- o The contractor will continue to work 7:00 AM to 3:30 PM. Monday thru Friday.

#### NEXT MEETING

Progress Meeting No.2 is scheduled for Wednesday 15, 2019 at 2:00pm.
 Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Resident Engineer Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator John Wolick, Director of Camden County Department of Public Works Kevin Becica, PE, Camden County Engineer William England, P.E. Camden County Assistant Engineer Paul K. Nolan, P.E., Senior Project Manager Richard A. Brown, Project Manager

John Wolick



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 2
Friday, November 15, 2019



Figure 1: Crew falling trees

John Wolick Director







Figure 2: Crew chipping branches.



Figure 3: Crew stumping trees on west slope..

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



The items that were completed are not induvial pay items but are included in various other pay items in the contract.

# • ITEMS COMPLETED THIS PAST WEEK

- o Installation of sixty linear feet of silt fence thus completing the silt fence installation.
- o Removal of several galvanized fence post from the chain-link fence.
- o Removal of all trees by chain saw and chipper.
- o Removal of all but four stumps.

#### PROPOSED PROGRESS OVER THE NEXT WEEK

- o Removal of the four remaining stumps.
- o Stripping and stockpiling of existing top soil.
- o Starting the excavation of the west and east slope of the existing basin.
- The contractor will continue to work 7:00 AM to 3:30 PM.
- o The contractor doesn't plan to work weekends as of now.

# NEXT MEETING

Next Progress Meeting is scheduled for Tuesday, November 26, 2019 at 10:00 AM.
 (tentative)

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.

Kevin Becica, PE, Camden County County Engineer John Wolick, Director of Camden County Department of Public Works Dominic Vesper, Jr. Deputy County Administrator Paul K. Nolan, P.E., Project Manager



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 3
Friday, November 22, 2019



Figure 1: Crew loading out the remaining pine tree trunks and stumps.

John Wolick Director







Figure 2: Crew removing the galvanized fence post from the chain-link fence.



Figure 3: Crew stockpiling galvanized fence post for concrete removal.

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harb or Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



The items that were completed are not induvial pay items but are included in various other pay items in the contract.

# • ITEMS COMPLETED THIS PAST WEEK

- o Removal of the remaining galvanized fence post from the chain-link fence.
- o Loading out the remining tree limbs, trunks and stumps
- o Contractor started some minor stripping of top soil.
- o Maintenance of the silt fence due to high winds.
- o Survey crew on site laying out retaining wall.
- o Removal of all remaining tree stumps.

#### PROPOSED PROGRESS OVER THE NEXT WEEK

- o Continuing stripping and stockpiling of existing top soil.
- O Starting the unclassified excavation of the west and east slope of the existing basin.
- The contractor will continue to work 7:00 AM to 3:30 PM.
- o The contractor doesn't plan to work weekends as of now.

#### NEXT MEETING

Next Progress Meeting is scheduled for Tuesday, November 26, 2019 at 10:00 AM.
 (tentative)

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.

Kevin Becica, PE, Camden County Engineer John Wolick, Director of Camden County Department of Public Works Dominic Vesper, Jr. Deputy County Administrator Paul K. Nolan, P.E., Project Manager



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

**Progress Report # 4**Friday, November 29, 2019



Figure 1: Contractor starting to stripe topsoil using a bull dozer.





Figure 2: Crew started unclassified excavation along the east slope of the basin.



Figure 3: Crew excavating the existing east slope of the basin using an excavator.

John Wolick



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# • CONTRACT ITEMS COMPLETED THIS WEEK

o Item No.1 Unclassified Excavation 620 Cubic Yards

# • ITEMS COMPLETED THIS PAST WEEK

- o Removal of all remaining tree stumps.
- o Crew striped all of the existing topsoil and hauled material off site.
- o Crew started the bulk unclassified excavation of the easterly slope of the basin.

# PROPOSED PROGRESS OVER THE NEXT WEEK

- o Continuing bulk unclassified excavation of the east and west slope of the basin.
- o Contractor expects to take delivery of the retaining wall block.
- o The contractor will continue to work 7:00 AM to 3:30 PM.
- o The contractor doesn't plan to work weekends as of now.

# • NEXT MEETING

o Progress Meeting No.1 to be re-scheduled when all parties can attend.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.

Kevin Becica, PE, Camden County Engineer John Wolick, Director of Camden County Department of Public Works Dominic Vesper, Jr. Deputy County Administrator Paul K. Nolan, P.E., Project Manager



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

**Progress Report # 5**Friday, December 6, 2019



Figure 1: Contractor installing the No.57 stone footing for the retaining wall.





Figure 2: Crew using a walk-behind sheep's foot roller to achieve compaction.



Figure 3: Crew received the first load of REDI-ROCK retaining wall block..

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



#### • CONTRACT ITEMS COMPLETED THIS WEEK

o Item No.6 Unclassified Excavation 2,160 Cubic Yards

# • ITEMS COMPLETED THIS PAST WEEK

- o Completion of the bulk, unclassified excavation on the east slope and started the west slope.
- o Crew completed the unclassified excavation of the east retaining wall footing.
- o Crew received and installed loads of No.57 stone in the retaining wall footing.
- o Crew received the first two loads of REDI-ROCK retaining wall block.

#### PROPOSED PROGRESS OVER THE NEXT WEEK

- o Continuing bulk unclassified excavation of the west slope of the basin.
- o Excavation of the west retaining wall footing.
- o Delivery of additional No.57 stone for footing and backfill
- o Delivery of additional REDI-ROCK retaining wall block.
- o The start of the installation of the REDI-ROCK east retaining wall
- o The contractor will continue to work 7:00 AM to 3:30 PM.
- The contractor doesn't plan to work weekends as of now.

#### NEXT MEETING

o Progress Meeting No.1 to be <u>tentatively</u> scheduled for Wednesday December 18, 2019 at 2:00pm. Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.

Kevin Becica, PE, Camden County Engineer John Wolick, Director of Camden County Department of Public Works Dominic Vesper, Jr. Deputy County Administrator Paul K. Nolan, P.E., Project Manager



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 6
Friday, December 13, 2019



Figure 1: Contractor started to construct the REDI-ROCK retaining wall.





Figure 2: Crew installing the first level of REDI-ROCK retaining wall block..



Figure 3: Crew setting the second level of REDI-ROCK retaining wall block..

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# CONTRACT ITEMS COMPLETED THIS WEEK

- o Item No.6 Unclassified Excavation 420 Cubic Yards
- o Item No.16 Retaining Wall 509 S.F.

#### ITEMS COMPLETED THIS PAST WEEK

- o Completion of the bulk, unclassified excavation on the west slope.
- o Crew received several loads of REDI-ROCK retaining wall block.
- o Crew completed the installation of No.57 stone in the east retaining wall footing.
- o Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
- o Crew installed 88.50 sections of REDI-ROCK retaining wall block on the east wall.
- o Maser Consulting received and reviewed Gerald A. Barrett's pay voucher #1.

# PROPOSED PROGRESS OVER THE NEXT WEEK

- o Delivery of additional No.57 stone for backfill of retaining wall.
- o Delivery of additional REDI-ROCK retaining wall block.
- o Continuation of the construction of the REDI-ROCK east retaining wall
- o Installation of the 4" PVC underdrain system behind the retaining wall.
- o The contractor will continue to work 7:00 AM to 3:30 PM.
- o The contractor doesn't plan to work weekends as of now.

# • NEXT MEETING

o Progress Meeting No.1 is scheduled for Wednesday December 18, 2019 at 2:00pm. Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 7
Friday, December 20, 2019



Figure 1: Contractor continues to install REDI-ROCK retaining wall block Under drain outfall pipe shown in this photo..

John Wolick Director





Figure 2: Crew installing PVC under drain pipe behind the wall.



Figure 3: East retaining wall progress using REDI-ROCK..

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# • CONTRACT ITEMS COMPLETED THIS WEEK

- o Item No.6 Unclassified Excavation 200 Cubic Yards
- o Item No.16 Retaining Wall 1,110 S.F.

#### ITEMS COMPLETED THIS PAST WEEK

- o Completion of the unclassified excavation of the west retaining wall footing.
- o Crew received several loads of REDI-ROCK retaining wall block.
- o Crew completed the installation of the PVC under drain pipe behind the retaining wall.
- o Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
- o Crew installed 193 sections of REDI-ROCK retaining wall block on the east wall.
- Maser Consulting attended Progress Meeting No.1.

# PROPOSED PROGRESS OVER THE NEXT WEEK

- o Delivery of additional No.57 stone for backfill of the footing and retaining wall.
- o Delivery of additional REDI-ROCK retaining wall blocks for the west wall.
- o Completion of the construction of the REDI-ROCK east retaining wall.
- The contractor will continue to work 7:00 AM to 3:30 PM.
- o The contractor doesn't plan to work weekends as of now.

#### NEXT MEETING

Progress Meeting No.2 is scheduled for Wednesday 15, 2019 at 2:00pm.
 Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020

March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Resident Engineer Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator
John Wolick, Director of Camden County Department of Public Works
Kevin Becica, PE, Camden County Engineer
William England, P.E. Camden County Assistant Engineer
Paul K. Nolan, P.E., Project Manager



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report #8
Friday, December 27, 2019



Figure 1: Contractor installing the REDI-ROCK cap block on the east retaining wall.





Figure 2: Crew excavating the footing for the west retaining wall..



Figure 3: Construction of the west REDI-ROCK retaining wall started. Existing reinforced concrete strom pipe shown and being incorporated in the new retaining wall as per plan.

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# CONTRACT ITEMS COMPLETED THIS WEEK

o Item No.16 Retaining Wall 656 S.F.

#### • ITEMS COMPLETED THIS PAST WEEK

- o Crew installed and compacted the No.57 stone in the west retaining wall footing.
- o Crew received several loads of REDI-ROCK retaining wall block each day.
- o Crew completed the east REDI-ROCK retaining wall, other than a few adjustments.
- o Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
- o Crew installed 144 sections of REDI-ROCK retaining wall block on the east wall. .

# PROPOSED PROGRESS OVER THE NEXT WEEK

- o Delivery of additional No.57 stone for backfill of the footing and retaining wall.
- o Delivery of additional REDI-ROCK retaining wall blocks for the west wall.
- o Crew will complete the adjustments to the east REDI-ROCK retaining wall cap blocks.
- o Contractor will complete the backfilling and compaction of the east retaining wall.
- o The contractor will continue to work 7:00 AM to 3:30 PM. Monday thru Friday.
- o The sub-contactor has requested to work on various Saturdays to complete the west wall.

#### NEXT MEETING

Progress Meeting No.2 is scheduled for Wednesday 15, 2019 at 2:00pm.
 Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Resident Engineer Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator John Wolick, Director of Camden County Department of Public Works Kevin Becica, PE, Camden County Engineer William England, P.E. Camden County Assistant Engineer Paul K. Nolan, P.E., Project Manager



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report #11 Friday, January 17, 2020



Figure 1: Contractor backfilling the REDI-ROCK cap block on the west retaining wall with No.57 stone.





Figure 2: Operator constructing the required slopes at the end of the retaining walls.



Figure 3: Contractor grading along the front of the REDI-ROCK retaining wall.

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



#### CONTRACT ITEMS COMPLETED THIS WEEK

 No pay items completed this week. All items worked on this week were to be included into other various pay items in the contract.

#### • ITEMS COMPLETED THIS PAST WEEK

- o Sub-contractor completed the both REDI-ROCK retaining walls.
- o Sub-contractor completed backfilling the retaining wall with No.57 stone.
- o Crew continued to receive the final loads of No.57 stone for backfill.
- o Contractor on site rough grading in front of retaining wall and building slopes.
- o Contractor imported four loads of previously excavated soil to construct the slopes.

#### PROPOSED PROGRESS OVER THE NEXT WEEK

- o Sub-contractor is scheduled to start the installation of the chain-link fence.
- o Barrett plans on filling, compacting and grading the slopes at the end of the east and west REDI-ROCK retaining walls as per plans and specs.
- o The contractor will continue to work 7:00 AM to 3:30 PM. Monday thru Friday.

### NEXT MEETING

Progress Meeting No.3 is scheduled for Wednesday 15, 2019 at 9:00am.
 Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Resident Engineer Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator
John Wolick, Director of Camden County Department of Public Works
Kevin Becica, PE, Camden County Engineer
William England, P.E. Camden County Assistant Engineer
Paul K. Nolan, P.E., Senior Project Manager
Richard A. Brown, Project Manager

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# **Berlin-Cross Keys Road Improvement Project Contract 1**

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report #12 Friday, January 24, 2020



Figure 1: Road Safety Systems installing the PVC coated steel poles.





Figure 2: Road Safety Systems installing PVC coated chain-link fence along the west wall.



Figure 3: Crew installing the PVC coated steel chain-link fence along the east wall.

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



# CONTRACT ITEMS COMPLETED THIS WEEK

o Item No.21 Chain-Link Fence, PVC Coated Steel, 6' High – 707 L.F.

# • ITEMS COMPLETED THIS PAST WEEK

o Sub-contractor – Road Safety Systems - completed the installation of the chain-link fence.

# PROPOSED PROGRESS OVER THE NEXT WEEK

o Gerald A. Barrett – requested a complete winter shut down of the project. Work will resume late winter early spring pending weather conditions.

# NEXT MEETING

Progress Meeting No.3 Thursday January 30, 202 at 1:30pm.
 Location: Camden County Department of Public Works building.

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Resident Engineer Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator
John Wolick, Director of Camden County Department of Public Works
Kevin Becica, PE, Camden County Engineer
William England, P.E. Camden County Assistant Engineer
Paul K. Nolan, P.E., Senior Project Manager
Richard A. Brown, Project Manager



### **Berlin-Cross Keys Road Improvements Contract 1**

Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G1

**Progress Report # 13**April 24, 2020



Figure 1: Contractor adding Top-soil 4" Thick around fence perimeter.







Figure 2: Top-soil added with Fertilizer and seeding Type W.









Figure 3&4: Installed Bicycle Safe Grates and Curb Pieces and Purged Brickwork.







Figure 5: Forms set around new Inlet curb for concrete.

Barrett Construction LLC worked completed as of April 24, 2020.

#### ITEMS COMPLETED THIS PAST WEEK

- o Item 33- Top-soil 4" Thick- 3916 SY
- o Item 34- Fertilizer and Seeding Type W- 394 SY
- o Item 17- Bicycle Safe Grates- 2 Units
- o Item 18- Curb Pieces- 2 Units
- o Item 37- Evergreen Trees7'-8' 12 Units

Prepared By: Franco DeGeorge Maser Consulting









### **Berlin-Cross Keys Road Improvements Contract 1**

Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G1

**Progress Report # 14** *May 1, 2020* 



Figure 1: Contractor installed Bicycle Safe Grate and Curb Piece, adding forms for concrete.









Figure 2&3: Reconstructed inlet brickwork.







Figure 3: Drained water from Inlet



Figure 4: Formed driveway for concrete.









Figure 5&6: Concrete poured and backfilled.





Barrett Construction LLC worked completed as of April 24, 2020.

#### ITEMS COMPLETED THIS PAST WEEK

- o Item 17- Bicycle Safe Grates- 2 Units
- o Item 18- Curb Pieces- 2 Units
- o Item 26- Concrete Vertical Curb- 150' LF

Prepared By: Franco DeGeorge Maser Consulting



# Berlin-Cross Keys Road Improvements Contract 1 Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G1

**Progress Report # 3**May 8, 2020



Figure 1: Contractor began milling operation on Berlin Cross Keys Rd.









Figure 2&3: Contractor hit cement in the entire roadway except the shoulder after 4" of asphalt was removed.







Figure 3: A test patch was removed to identify the material.



Figure 4: The material appears to be soil cement; however, a test is needed to identify.









Figure 4&5: A test patch was saw-cut and approximately 4" of cement was revealed.





Barrett Construction LLC worked completed as of April 24, 2020.

### ITEMS COMPLETED THIS PAST WEEK

o Item 10- HMA Milling more than 3"- 4617.9

Prepared By: Franco DeGeorge Maser Consulting



# Berlin-Cross Keys Road Improvements Contract 1 Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G1

**Progress Report # 16**May 15, 2020



Figure 1: Contractor milling north of New Freedom rd. on Berlin Cross Keys Rd.









Figure 2&3: Hot Tack is placed down prior to Hot Mix Asphalt.







Figure 4: Six core samples were taken.



Figure 5: C-2 sample was approximately, 12.5" long.









Figure 6&7: Southbound lane and shoulder milled by contractor south of New Freedom Rd.









Figure 4&5: Southbound lane and shoulder paved south of New Freedom Rd.





Barrett Construction LLC worked completed as of April 24, 2020.

#### ITEMS COMPLETED THIS PAST WEEK

- o Item 10- HMA Milling more than 3"- 2620.1 SY
- o Item 12- Tack Coat- 130 Gals.
- o Item 15- Hot Mixed Asphalt 25M64 Base Course- 711.4 TN

Prepared By: Franco DeGeorge Maser Consulting



# Berlin-Cross Keys Road Improvements Contract 1 Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G1

**Progress Report # 17** *May* 22, 2020



Figure 1: Contractor milling only 2" at new limits on Berlin Cross Keys Rd set by County









Figure 2&3: 25M Base added in sections 155-158.







Figure 4: 12.5M HMA Intermediate on Southbound section 155-161.



Figure 5: Nuclear test performed on 12.5M HMA Intermediate.







Figure 6: 12.5M HMA intermediate added Northbound sections 155-161.



Figure 7: Curb removed by contractor from strip mall working on New Freedom Rd.





Barrett Construction LLC worked completed as of April 24, 2020.

#### ITEMS COMPLETED THIS PAST WEEK

- o Item 9- HMA Milling 3" or less- 618 SY
- o Item 10- HMA Milling more than 3"- 3204 SY
- o Item 12- Tack Coat- 220 Gals
- o Item 14- Hot Mixed Asphalt 12.5M64 Intermediate- 497 TN
- o Item 15- Hot Mixed Asphalt 25M64 Base Course- 291 TN

Prepared By: Franco DeGeorge

Maser Consulting









# Berlin-Cross Keys Road Improvements Contract 1 Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G1

**Progress Report # 18**May 29, 2020



Figure 1: Contractor cut edge prior to 12.5M Hot Mixed Asphalt Top Coat.









Figure 2&3: 12.5M HMA Top Coat at sections 152-161 per drawings.







Figure 4: 12.5M HMA Top Coat on Northbound section 170-180.



Figure 5: 12.5M HMA Top Coat Southbound section 153-161.







Figure 6: Backfill and seed roadway at section 153-161.



Figure 7: Contractor prepped driveway for Hot Mixed Asphalt.







Figure 8: Contractor preparing to roll out driveway.

Barrett Construction LLC worked completed as of April 24, 2020.

#### ITEMS COMPLETED THIS PAST WEEK

- o Item 11- Polymerized Joint Adhesive- 1764 LF
- o Item 12- Tack Coat- 400 Gals.
- o Item 13- Hot Mixed Asphalt 12.5M Surface Course- 1158.34 TN
- o Item 23- Hot Mixed Asphalt Driveway- 137 SY

Prepared By: Franco DeGeorge Maser Consulting













# Berlin-Cross Keys Road Improvements Contract 1 Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G1

**Progress Report # 18**May 29, 2020



Figure 1: Contractor cut edge prior to 12.5M Hot Mixed Asphalt Top Coat.









Figure 2&3: 12.5M HMA Top Coat at sections 152-161 per drawings.







Figure 4: 12.5M HMA Top Coat on Northbound section 170-180.



Figure 5: 12.5M HMA Top Coat Southbound section 153-161.







Figure 6: Backfill and seed roadway at section 153-161.



Figure 7: Contractor prepped driveway for Hot Mixed Asphalt.







Figure 8: Contractor preparing to roll out driveway.

Barrett Construction LLC worked completed as of April 24, 2020.

## ITEMS COMPLETED THIS PAST WEEK

- o Item 11- Polymerized Joint Adhesive- 1764 LF
- o Item 12- Tack Coat- 400 Gals.
- o Item 13- Hot Mixed Asphalt 12.5M Surface Course- 1158.34 TN
- o Item 23- Hot Mixed Asphalt Driveway- 137 SY

Prepared By: Franco DeGeorge Maser Consulting













## Berlin-Cross Keys Road Improvements Contract 1 Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G1

**Progress Report # 19**June 1, 2020



Figure 1: Contractor seeding and mulching at retention pond.









Figure 2&3: Sub-Contractor Zone striping painting Center and Edge Lines









Figure 4&5: Sub-Contractor Zone Striping painting Edge Lines









Figure 7: Contractor Seeding and Mulching inside retention Pond





Barrett Construction LLC worked completed as of April 24, 2020.

## FINAL QUANTITIES COMPLETED:

- o Item 9- HMA Milling 3" or Less- 618 SY
- o Item 10- HMA Milling more than 3"- 10,442 SY
- o Item 11-Polymerized Joint Adhesive- 1764' LF
- o Item 12- Tack Coat- 600 Gals. (Correction from last week's report)
- o Item 13- Hot Mixed Asphalt 12.5M Surface Course- 1158 TN
- o Item 14- Hot Mixed Asphalt 12.5M Intermediate **497 TN**
- o Item 15- Hot Mixed Asphalt 25M Base Course- 1002 TN
- o Item 17- Bicycle Safe Grates- 6 Units
- o Item 18- Curb Pieces- 6 Units
- o Item 23- Hot Mixed Asphalt Driveway 6" Thick- 137 SY
- o Item 26-9" x 16" Concrete Vertical Curb- 150' LF
- o Item 27- Traffic Stripes, Long-Life Epoxy 4"- 4716' LF
- o Item 28- Traffic Stripes, Long-Life Epoxy 8"- 3494' LF
- o Item 29- Traffic Stripes, Long-Life Thermoplastic 24"- 189' LF
- o Item 30- RPM Mono-Directional Amber Lens- 20 Units
- o Item 31- RPM Bi-Directional Amber Lens- 18 Units
- o Item 32- RPM Bi-Directional Blue Lens- 10 Units
- o Item 33-Top-Soil 4" Thick- 3916 SY
- o Item 34- Fertilizing & Seeding Type W- 1819 SY
- o Item 35- Straw Mulching- 1819 SY
- o Item 37- Evergreen Trees 7' & 8'- 12 Units

Prepared By: Franco DeGeorge
Maser Consulting







