# Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

# Berlin-Cross Keys Road Improvements Contract 3 Bid No. B9-22

Borough of Pine Hill and Townships of Gloucester and Winslow Camden County, New Jersey

# CED Project No. 19002364G4

Progress Report #30
Monday, April 10, 2023 to Friday April 14, 2023



Figure: P&A Construction continues to reconstruction the decorative wall.

# Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: P&A Construction installing new sanitary sewer laterals and cleanouts.



Figure 3: P&A Construction crew forming and pouring concrete curb.

#### Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris

Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

# **Work Completed this week:**

- o P&A Construction continued to install the reinforced concrete pipe installation.
- o P&A Construction continued precast concrete structures.
- P&A Construction continued to install the concrete curb.

## Items completed this period:

- o Item No.4 Traffic Safety Services 80 Hours
- o Item No.8 Excavation, Test Pits 119.45 CY
- Item No.14 I-8 Soil Aggregate 144 CY
- Item No.21 HMA 25M64 Base Course 29.03 Tons
- Item No.28 15" Reinforced Concrete Pipe, Class V 334 L.F.
- Item No.31 30" Reinforced Concrete Pipe, Class V 79 L.F.
- Item No.41 Inlet Type "B" 1 Unit
- Item No.43 Inlet Type "Double B" 1 Unit
- Item No.68 9"x18" Concrete Vertical Curb 110 L.F.
- Item No.84 Reconstruction of Decorative Wall Work in Progress
- Item No.89 Lower Water Service 1 Unit
- Item No.90 Relocate Sanitary Sewer Connection 2 Unit

#### **Progress Next Two Weeks:**

- o P&A Construction will continue to install the new storm drainage along the main-line.
- P&A Construction continue to install the vertical concrete curb.
- o P&A Construction will start grading the sub-grade for the new road widening.

### **Next On-Site Meeting:**

- The 7th Progress Meeting rescheduled for April 20, 2023 at 1:00pm on site. (This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
  - Bid Opening Date: June 2, 2022
  - Notice to Proceed: August 23, 2021
  - Start Date: August 23, 2021
  - Substantial Completion Date: July 24, 2023
  - Stop Work: N/A
  - Amended NTP: N/A
  - Final Completion Date: August 23, 2023
  - Initial Award: \$6,946,586.14

Prepared by: Dennis Brown, C.E.T., IV

Resident Engineer

Colliers Engineering & Design