Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

# Berlin-Cross Keys Road Improvements Contract 3 Bid No. B9-22

Borough of Pine Hill and Townships of Gloucester and Winslow Camden County, New Jersey

## CED Project No. 19002364G4

Progress Report #35 Monday, May 15, 2023 to Friday May 19, 2023



Figure: P&A Construction relocating hydrants.

#### Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: P&A Construction relocating hydrants.



Figure 3: P&A Construction relocating hydrants.

#### Department of Public Works

Almar Dyer Commissioner Liaison

**Robert Harris** Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

### • Work Completed this week:

- P&A Construction continued to install the reinforced concrete pipe installation.
- P&A Construction continued precast concrete structures.
- P&A Construction continued to relocate hydrant and water main.

#### • Items completed this period:

- Item No.4 Traffic Safety Services 80 Hours
- Item No. 9 Excavation Unclassified 382.17 CY
- Item No.15 Dense Graded Aggregate 1066.8 CY
- Item No.21 HMA 25M64 Base Course 37.26 Tons
- Item No.37 18" DIP 75 L.F.
- Item No.85 Lower Water Main 1 Unit
- Item No.88 Relocate Fire Hydrant 2 Units

#### • Progress Next Two Weeks:

- P&A Construction will continue to install the new storm drainage along the main-line.
- P&A Construction continues to install the vertical concrete curb.
- P&A Construction will start grading the sub-grade for the new road widening.

### • Next On-Site Meeting:

- The 9th Progress Meeting rescheduled for June 1, 2023, at 1:00pm on site.
  (This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
  - Bid Opening Date: June 2, 2022
  - Notice to Proceed: August 23, 2021
  - Start Date: August 23, 2021
  - Substantial Completion Date: July 24, 2023
  - Stop Work: N/A
  - Amended NTP: N/A
  - Final Completion Date: August 23, 2023
  - Initial Award: \$6,946,586.14

Prepared by:

Dennis Brown, C.E.T., IV Resident Engineer Colliers Engineering & Design

James Winckowski, PE, County Engineer William England, PE, Assistant County Engineer