

Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com

**Berlin-Cross Keys Road Improvements Contract 3**  
***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow  
Camden County, New Jersey*

**CED Project No. 19002364G4**

***Progress Report #37***

*Monday, May 29, 2023 to Friday, June 2, 2023*



*Figure: P&A Construction installing ductile iron pipe and inlet structures.*



*Figure 2: P&A Construction performing under-cutting.*



*Figure 3: P&A Construction continues to install reinforced concrete pipe.*

- **Work Completed this week:**
  - P&A Construction continued to install reinforced concrete pipe and structures.
  - P&A Construction continued roadway excavation unclassified.
  - P&A Construction continued to installation of D.G.A.
  - P&A Construction continued to perform the undercutting operation.
  - P&A Construction continued to install the I-8 soil aggregate.
  
- **Items completed this period:**
  - Item No.4 Traffic Safety Services – 64 Hours
  - Item No. 9 Excavation, Unclassified – 501.57 C.Y.
  - Item No. 14 I-8 Soil Aggregate – 578 C.Y.
  - Item No. 15 D.G.A. Base Course, 8” Thick – 967.16 S.Y.
  - Item No.29 18” R.C.P. Class V – 349 L.F.
  - Item No.33 19”x33” RCEP Class HE-IV – 56 L.F.
  - Item No.37 18” Ductile Iron Pipe, Class 52 – 172 L.F.
  - Item No.44 Inlet Type “B-2” Special– 1 Units
  - Item No.SA- # Undercutting – 391 C.Y.
  
- **Progress Next Two Weeks:**
  - P&A Construction will continue roadway excavation and 8” thick D.G.A. installation.
  - P&A Construction curb crew to return and continue 9”x18” vertical curb and flat work.
  - P&A Construction to continue the undercutting operation and I-8 installation.
  - P&A Construction will continue to install the new storm drainage and precast structures.
  
- **Next Progress Meeting:**
  - The 11<sup>th</sup> Progress Meeting is scheduled for June 15, 2023 at 1:00pm on site.  
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
    - Bid Opening Date: June 2, 2022
    - Notice to Proceed: August 23, 2021
    - Start Date: August 23, 2021
    - Substantial Completion Date: July 24, 2023
    - Stop Work: N/A
    - Amended NTP: N/A
    - Final Completion Date: August 23, 2023
    - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.  
Resident Engineer  
Colliers Engineering & Design