

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3 ***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow
Camden County, New Jersey*

CED Project No. 19002364G4

Progress Report #38

Monday, June 5, 2023 to Friday, June 9, 2023



Figure: P&A Construction installing the dual vortex separators.



Figure 2: P&A Construction continues to install the reinforced concrete pipe.



Figure 3: P&A Construction continues to raise existing and new structures to grade.

- **Work Completed this week:**
 - P&A Construction continued to install reinforced concrete pipe.
 - P&A Construction continued to install precast concrete structures.
 - P&A Construction continued to install the concrete vertical curb.

- **Items completed this period:**
 - Item No.4 Traffic Safety Services – 64 Hours
 - Item No.27 12” PVC, SCH 80 – 32 L.F.
 - Item No.29 18” R.C.P. Class V – 315 L.F.
 - Item No.33 19”x33” RCEP Class HE-IV – 56 L.F.
 - Item No.42 Inlet Type “B” – 2 Unit
 - Item No.46 Bypass Manhole – 2 Units
 - Item No.42 Manhole, 4’ Diameter – Units
 - Item No.51 Dual Vortex Separators – 2 Units
 - Item No.68 9”x18” Concrete Vertical Curb – 1,208 L.F.
 - Item No.92 Reconstruction Manhole, Sanitary Sewer, Using Existing Casting – 1 Unit

- **Progress Next Two Weeks:**
 - P&A Construction will continue roadway excavation and 8” thick D.G.A. installation.
 - P&A Construction curb crew to continue 9”x18” vertical curb and flat work.
 - P&A Construction to continue installing the remaining dual vortex separators.
 - P&A Construction will continue to install the new storm drainage and precast structures.

- **Next Progress Meeting:**
 - The next Progress Meeting is scheduled for June 15, 2023 at 1:00pm on site.
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: August 23, 2023
 - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.
Resident Engineer
Colliers Engineering & Design