

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3
Bid No. B9-22

*Borough of Pine Hill and Townships of Gloucester and Winslow
Camden County, New Jersey*

CED Project No. 19002364G4

Progress Report #39

Monday, June 12, 2023 to Friday, June 16, 2023



Figure: P&A Construction continues to install concrete vertical curb.



Figure 2: P&A Construction started to install the topsoil, fertilizer and grass seed.



Figure 3: P&A Construction continues to install the new R.C.P. and inlets.

- **Work Completed this week:**
 - P&A Construction continued to install the reinforced concrete pipe.
 - P&A Construction continued to install precast concrete structures.
 - P&A Construction continued to install the concrete vertical curb.

- **Items completed this period:**
 - Item No.4 Traffic Safety Services – 80 Hours
 - Item No.23 HMA 25M64 – 12.77 Tons
 - Item No.27 12” PVC, SCH. 80 - 33 LF
 - Item No.36 14” D.I.P. 18 LF
 - Item No.68 9”x18” Concrete Vertical Curb – 2,183 L.F.
 - Item No.96 Topsoiling Spreading, 4” Thick – 2,886 SY
 - Item No.97 Fertilizing and Seeding – 2,886 SY
 - Item No.SA-7 Additional Inlet Type “B” – 2 Unit

- **Progress Next Two Weeks:**
 - P&A Construction will start the roadway excavation and 8” thick D.G.A. installation.
 - P&A Construction curb crew to continue 9”x18” vertical curb and flat work.
 - P&A Construction to continue installing the remaining dual vortex separator.
 - P&A Construction will start the milling and filling of the low area on the roadway.
 - Berlin Cross Keys Road to be closed from Franklin to Evergreen from 6/19 to 6/30/23.

- **Next Progress Meeting:**
 - The 13th Progress Meeting scheduled for June29, 2023 at 1:00pm on site.
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: August 23, 2023
 - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.
Resident Engineer
Colliers Engineering & Design