

Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com

**Berlin-Cross Keys Road Improvements Contract 3**  
***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow  
Camden County, New Jersey*

**CED Project No. 19002364G4**

***Progress Report # 40***  
***Monday, June 19, 2023 to Friday June 23, 2023***



*Figure: P&A Construction started to mill out the existing asphalt roadway.*



*Figure 2: P&A Construction started grading the sub-grade for the roadway.*



*Figure 3: P&A Construction forming and pouring concrete aprons.*

- **Work Completed this week:**
  - P&A Construction continued to install the reinforced concrete pipe.
  - P&A Construction continued to install precast concrete structures.
  - P&A Construction continued to install the concrete vertical curb.
  - P&A Construction started the roadway work.
  - P&A Construction started to install the topsoil.
  
- **Items completed this period:**
  - Item No.4 Traffic Safety Services – 93.50 Hours
  - Item No.9 Excavation, Unclassified – 736.66 CY
  - Item No.14 I-8 Soil Aggregate – 289 CY
  - Item No.15 DGA, Base Course 8” Thick – 4,507 SY
  - Item No.27 12” PVC SCH 80 / C900 – 31 L.F.
  - Item No.31 30” RCP, Class V – 11.50 L.F.
  - Item No.62 Concrete Sidewalk, 4” Thick – 124.44 SY
  - Item No.63 HMA Driveway, 6” Thick – 155 SY
  - Item No.65 Concrete Driveway Reinforced, 6” Thick – 28 SY
  - Item No.66 Detectable Warning Service – 1.76 SY
  - Item No.68 9”x18” Concrete Vertical Curb – 705 L.F.
  - Item No.92 Reconstruct Manhole, Sanitary Sewer Using Existing Casting – 2 Units
  - Item No.93 Reset Manhole, Sanitary Sewer, Using Existing Casting – 1 Unit
  - Item No.96 Topsoiling Spreading, 4” Thick – 6,741.20 SY
  - Item No.97 Fertilizing and Seeding – 6,741.20 SY
  - Item No.SA-7 Additional Inlet Type “B” – 1 Unit
  
- **Progress Next Two Weeks:**
  - P&A Construction will continue the roadway excavation and 8” thick D.G.A. installation.
  - P&A Construction will start the filling of the low areas with I-8 Soil Aggregate.
  
- **Next Progress Meeting:**
  - The 13th Progress Meeting scheduled for June 29, 2023 at 1:00 PM on site.  
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
    - Bid Opening Date: June 2, 2022
    - Notice to Proceed: August 23, 2021
    - Start Date: August 23, 2021
    - Substantial Completion Date: July 24, 2023
    - Stop Work: N/A
    - Amended NTP: N/A
    - Final Completion Date: August 23, 2023
    - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.  
Resident Engineer  
Colliers Engineering & Design