

Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com

**Berlin-Cross Keys Road Improvements Contract 3**  
***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow  
Camden County, New Jersey*

**CED Project No. 19002364G4**

***Progress Report #43***  
***Monday, July 10, 2023 to Friday July 14, 2023***



*Figure: P&A Construction continues to install Dense Graded Aggregate.*



*Figure 2: P&A Construction continues to install topsoil, seed and fertilizer.*



*Figure 3: P&A Construction installing pre-cast concrete slabs on manholes in off-site drainage easement.*

- **Work Completed this week:**
  - P&A Construction continued to install topsoil, grass seed and fertilizer.
  - P&A Construction continued to excavate and install dense graded aggregate.
  - P&A Construction installed the pre-cast concrete slabs on the manholes in the off-site drainage easement.
  
- **Items completed this period:**
  - Item No.4 Traffic Safety Services – 16 Hours
  - Item No.96 Topsoil Spreading, 4” Thick – 553 Square Yards
  - Item No.97 Fertilizer and Seed – 553 Square Yards
  - Item No.SA-4 Concrete Slabs and Casting to CCDPW – 6 Units
  
- **Progress Next Two Weeks:**
  - P&A Construction will continue to perform Roadway, Excavation Unclassified
  - P&A Construction will continue to install Dense Graded Aggregate.
  - P&A Construction will continue to install Topsoil, Seed and Fertilizer.
  - P&A Construction to install the last Dual Vortex Separator unit.
  
- **Next Progress Meeting:**
  - The 14th Progress Meeting has been rescheduled for July,27 2023 at 1:00pm on site.  
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
    - Bid Opening Date: June 2, 2022
    - Notice to Proceed: August 23, 2021
    - Start Date: August 23, 2021
    - Substantial Completion Date: July 24, 2023
    - Stop Work: N/A
    - Amended NTP: N/A
    - Final Completion Date: August 23, 2023
    - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.  
Resident Engineer  
Colliers Engineering & Design

James Winckowski, PE, County Engineer  
William England, PE, Assistant County Engineer