Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3 Bid No. B9-22

Borough of Pine Hill and Townships of Gloucester and Winslow Camden County, New Jersey

CED Project No. 19002364G4

Progress Report #51
Monday, September 4, 2023 to Friday, September 8, 2023



Figure: RSS Roadway Safety Systems, LLC installing guide rail and end treatments.

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: RSS Roadway Safety Systems, LLC installing guide rail and end treatments.



Figure 3: RSS Roadway Safety Systems, LLC installing guide rail and end treatments.

Department of Public Works

Almar Dyer Commissioner Liaison Camden coun

Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com

CamdenCounty.com

Department of Public Works

Robert Harris

Work Completed this week:

o RSS Roadway Safety Services on site installing guide rail and end treatments.

• Items completed this period:

- o Item No.69 Beam Guide Rail 437.50 L.F.
- o Item No,70 Tangent Guide Rail Terminal 4 Units
- o Item No.73 Beam Guide Rail Anchorage 4 Units

Progress Next Two Weeks:

o RSS Roadway Safety Services will continue to installi guide rail and end treatments.

• Next Progress Meeting:

O The 20th Progress Meeting has been rescheduled for September 14, 2023 at 1:00pm on site. (This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)

• Bid Opening Date: June 2, 2022

• Notice to Proceed: August 23, 2021

• Start Date: August 23, 2021

• Substantial Completion Date: July 24, 2023

Stop Work: N/AAmended NTP: N/A

• Final Completion Date: August 23, 2023

• Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.

Resident Engineer

Colliers Engineering & Design

James Winckowski, PE, County Engineer William England, PE, Assistant County Engineer