Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3 Bid No. B9-22

Borough of Pine Hill and Townships of Gloucester and Winslow Camden County, New Jersey

CED Project No. 19002364G4

Progress Report #52 Monday, September 11, 2023 to Friday, September 15, 2023



Figure: RSS Roadway Safety Systems, LLC installing guide rail and end treatments.

Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: RSS Roadway Safety Systems, LLC installing guide rail and end treatments.



Figure 3: RSS Roadway Safety Systems, LLC installing guide rail and end treatments.

Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

• Work Completed this week:

• RSS Roadway Safety Services on site installing guide rail and end treatments.

• Items completed this period:

- Item No.69 Beam Guide Rail 212.50 L.F.
- Item No,70 Tangent Guide Rail Terminal 4 Units
- Item No.71 Control Release Terminal 1 Unit
- Item No.72 Control Release Terminal Anchorage 1 Unit
- Item No.73 Beam Guide Rail Anchorage 5 Units
- Progress Next Two Weeks:
 - P&A Construction's sub-contractor APS (Asphalt Paving Systems) to conduct FDR (Full Depth Reclamation) to portions of the project where the subgrade has excessive moisture.

• Next Progress Meeting:

- The 20th Progress Meeting has been rescheduled for September 21, 2023 at 1:00pm on site. (This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: August 23, 2023
 - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T. Resident Engineer Colliers Engineering & Design

James Winckowski, PE, County Engineer William England, PE, Assistant County Engineer