

Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com

**Berlin-Cross Keys Road Improvements Contract 3**  
***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow  
Camden County, New Jersey*

**CED Project No. 19002364G4**

***Progress Report #56***

*Monday, June 17, 2024 to Friday, June 28, 2024*



*Figure:1  
Full depth pavement reclamation from Madison to Franklin.*

Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com



*Figure 2: Milling for final surface course.*



*Figure 3: P&A Construction paves HMA surface course.*

- **Work Completed this period:**
  - APS completed full depth pavement reclamation in the area from Madison to Franklin.
  - P&A Construction continues driveway construction and ROW restoration.
  - P&A Construction profile mills pavement to grade.
  - P&A Construction began placing HMA Surface Course.
  
- **Items completed this period:**
  - Item No. 9 Traffic Safety Services – 80 Manhours
  - Item No. 16 HMA Milling 3” or Less – Work in Progress
  - Item No. 19 HMA 12.5M64 Surface Course – Work in Progress
  - Item No. EW 65 Additional Paving – Work in Progress
  
- **Progress Next Two Weeks:**
  - P&A Construction will continue to driveway and retaining wall construction.
  - P&A Construction will continue final paving and striping.
  - P&A Construction will begin work on fence and ROW restoration.
  
- **Next Progress Meeting:**
  - The next Progress Meeting is pending.  
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
    - Bid Opening Date: June 2, 2022
    - Notice to Proceed: August 23, 2021
    - Start Date: August 23, 2021
    - Substantial Completion Date: July 24, 2023
    - Stop Work: N/A
    - Amended NTP: N/A
    - Final Completion Date: August 2, 2024
    - Initial Award: \$6,946,586.14

Prepared by: Vincent Baglivo, PE  
Project Manager  
Colliers Engineering & Design

James Winckowski, PE, County Engineer  
William England, PE, Assistant County Engineer