

Construction Management and Inspection Services



**BURNT MILL ROAD (CR 670) ROADWAY IMPROVEMENTS**

**ERI Job #:30750 73**

**Township of Voorhees**

**County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #18**

**September 4, 2023 to September 8, 2023**



*Figure: 1 – Installation of HMA 12.5M64 Surface Course along the northbound lane at the intersection with Laurel Road*



*Figure: 2 – Installation of thermoplastic traffic striping and markings along the northbound lane between Cedar Avenue and Britton Place*



*Figure: 3 – Installation of raised pavement markings along the northbound lane between Cedar Avenue and Britton Place*

**Work Completed the Week of September 4, 2023:**

South State's paving crew completed paving operations for the remainder of the project. The paving crew installed HMA 12.5M64 surface course along the southbound lane from Somerdale Road to White Horse Road. The paving crew installed 2,063.96 tons of HMA 12.5M64 surface course and 9,301 linear feet of polymerized joint adhesive. South State's sign subcontractor, FEC, mobilized to the site and installed 291.82 square feet of warning and regulatory signs. South State's traffic striping subcontractor, Zone Striping, also mobilized to the site and installed 10,675 linear feet of 4" epoxy striping, 15,658 linear feet of 6" epoxy striping, 895 linear feet of 8" epoxy striping, 1,547 linear feet of 24" thermoplastic striping, 1,274 square feet of thermoplastic markings, 137 mono-directional white RPMs, 68 bi-directional amber RPMs and 4 bi-directional blue RPMs.

- #2: Traffic Safety Services – 60 MH**
- #11: HMA 12.5M64 Surface Course, 2" Thick – 2,063.96 Tons**
- #16: Polymerized Joint Adhesive – 9,301 LF**
- #39: 4" Long Life Epoxy Traffic Striping – 10,675 LF**
- #40: 6" Long Life Epoxy Traffic Striping – 15,658 LF**
- #41: 8" Long Life Epoxy Traffic Striping – 895 LF**
- #42: 24" Thermoplastic Traffic Striping – 1,547 LF**
- #43: 24" Thermoplastic Traffic Markings – 1,274 SF**
- #44: RPM, Mono-Directional, White Lens – 137 Units**
- #45: RPM, Bi-Directional, Amber Lens – 68 Units**
- #46: RPM, Bi-Directional, Blue Lens – 4 Units**

**Anticipated Work for the Week of September 11, 2023:**

The project is now substantially complete. South State will complete the punch list items within thirty (30) calendar days.

**Bid Opening Date: June 21, 2022**

**Notice to Proceed Date: February 2, 2023**

**Start Date: February 27, 2023**

**Substantial Completion Date: September 8, 2023**

**Final Completion Date: October 8, 2023**

**Contract Completion Percentage: 95%**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.