

Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com

## **Berlin-Cross Keys Road Improvements Contract 3** ***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow  
Camden County, New Jersey*

**CED Project No. 19002364G4**

***Progress Report #25***

*Monday, March 6, 2023 to Friday March 10, 2023*



*Figure: P&A Construction installing reinforced concrete structures.*



*Figure 2: P&A Construction installing ductile iron pipe.*



*Figure 3: P&A Construction installing reinforced concrete pipe.*

- **Work Completed this week:**
  - P&A Construction continued to install the reinforced concrete pipe installation.
  - P&A Construction continued precast concrete structures.
  - P&A Construction continue to install the ductile iron storm pipe.
  - P&A Construction continued to receive several loads of pipe and structures.
  
- **Items completed this period:**
  - Item No.4 Traffic Safety Services – 80 Hours
  - Item No.28 15” Reinforced Concrete Pipe, Class V – 200 L.F.
  - Item No.30 24” Reinforced Concrete Pipe, Class V – 103 L.F.
  - Item No.32 36” Reinforced Concrete Pipe, Class V – 52 L.F.
  - Item No.37 18” Ductile Iron Pipe, Class 52 – 358 L.F.
  - Item No.41 Inlet Type “B” – 6 Units
  - Item No.42 Inlet Type Double “B” – 3 Units
  - Item No.44 Inlet Type “B-2” Special – 1 Unit
  - Item No.89 Lower Water Services – 2 Units
  - Item No.90 Relocate Sanitary Service Connection – 1 Unit
  
- **Progress Next Two Weeks:**
  - P&A Construction will continue to install the new storm drainage along the main-line.
  - P&A Construction will start grading the sub-grade for the new road widening.
  
- **Next On-Site Meeting:**
  - The 6th Progress Meeting scheduled for March 23, 2023 at 1:00pm on site.  
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
    - Bid Opening Date: June 2, 2022
    - Notice to Proceed: August 23, 2021
    - Start Date: August 23, 2021
    - Substantial Completion Date: July 24, 2023
    - Stop Work: N/A
    - Amended NTP: N/A
    - Final Completion Date: August 23, 2023
    - Initial Award: \$6,946,586.14

Prepared by: Dennis Brown, C.E.T., IV  
Resident Engineer  
Colliers Engineering & Design