

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3 ***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow
Camden County, New Jersey*

CED Project No. 19002364G4

Progress Report #27

Monday, March 20, 2023 to Friday March 24, 2023



Figure: P&A Construction installing ductile iron pipe crossing.



Figure 2: P&A Construction installing ductile iron storm pipe.



Figure 3: P&A Construction installing precast concrete Inlet Type "Double B" and removal of old, existing South Jersey Gas Company gas main.

- **Work Completed this week:**
 - P&A Construction continued to install the reinforced concrete pipe installation.
 - P&A Construction continued precast concrete structures.
 - P&A Construction continue to install the ductile iron storm pipe.
 - P&A Construction continued to receive several loads of pipe and structures.

- **Items completed this period:**
 - Item No.4 Traffic Safety Services – 80 Hours
 - Item No.8 Excavation, Test Pits – 13.69 Cubic Yards
 - Item No.39 30” Ductile Iron Pipe – 52 L.F.
 - Item No.38 24” Ductile Iron Pipe – 28.50 L.F.
 - Item No.42 Inlet Type “Double B” – 2 Units
 - Item No.56 Gabion Mattress – 8 Cubic Yards

- **Progress Next Two Weeks:**
 - P&A Construction will continue to install the new storm drainage along the main-line.
 - P&A Construction might be starting the concrete curb.
 - P&A Construction will start grading the sub-grade for the new road widening.

- **Next On-Site Meeting:**
 - The 6th Progress Meeting rescheduled for April 6, 2023 at 1:00pm on site.
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: August 23, 2023
 - Initial Award: \$6,946,586.14

Prepared by: Dennis Brown, C.E.T., IV
Resident Engineer
Colliers Engineering & Design

James Winckowski, PE, County Engineer
William England, PE, Assistant County Engineer