



CHURCH ROAD (CR 616) ROADWAY IMPROVEMENTS, B3-22

Federal Project No. STBGP-PHILA-0613(301)

NJDOT Job No. 5809322

ERI Job #:30750 71

Township of Cherry Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #3

April 10, 2023 to April 14, 2023



Figure: 1 – Installation of Double B Inlet along the eastbound lane between DaCosta Drive and Kings Highway



Figure: 2 – Installation of Beam Guide Rail along the eastbound lane between Crofton Commons and DaCosta Drive



Figure: 3 – HMA restoration in front of newly installed Double B Inlet along the eastbound lane between DaCosta Drive and Kings Highway

Work Completed the Week of April 10, 2023:

Black Rock's pipe crew continued installation of drainage improvements along the eastbound lane between Crofton Commons and Kings Highway. The pipe crew installed 3 linear feet of 12" DIP, 3 Double B inlets, 6 inlet filters and excavated 3.7 cubic yards of test pits. Black Rock's guide rail subcontractor, Roadway Safety Systems (RSS), mobilized to the site to remove and replace the guide rail along the eastbound lane across from the Thomas Paine Elementary School. RSS removed 422 linear feet of existing guide rail and installed 360 linear feet of beam guide rail, 2 guide rail anchorages and 2 guide rail terminals.

#5: Police-Uniform Law Enforcement Officer – 83 MH

#9: Excavation, Test Pit – 3.7 CY

#21: 12" Ductile Iron Pipe – 3 LF

#29: Inlet, Type Double 'B', Complete – 3 Units

#47: Removal of Existing Beam Guide Rail – 422 LF

#48: Beam Guide Rail – 360 LF

#49: Beam Guide Rail Anchorage – 2 Units

#50: Tangent Guide Rail Terminal – 2 Units

#71: Inlet Filter Type 2, 2' x 4' – 6 Units

Anticipated Work for the Week of April 17, 2023:

South State's pipe crew will complete the installation of the proposed storm sewer improvements between King's Highway and DaCosta Drive and begin the proposed storm sewer improvements between King's Highway and Millstream Drive.

Bid Opening Date: March 31, 2023

Amended Notice to Proceed Date: March 27, 2023

Start Date: March 27, 2023

Anticipated Completion Date: December 1, 2023

Contract Completion Date: December 31, 2023

Contract Completion Percentage: 8.44%

Initial Project Cost: \$4,200,000.00

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.