



Weekly Status Report – Week Ending April 14, 2023

Station Ave & Haddon Lake Park Roadway – Phase 1

Station Ave (CR 656) - From Ninth Ave (CR 653) to Tenth Ave (CR 655)

The **CR 656 Station Ave Road Project** was awarded to APS, in the amount of \$3,878,800.00. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- No shop drawings submitted this week

Storm Sewer

- No work performed this week

Concrete Improvements

- Removal and replacement of existing curb ramps, curb, and aprons along the right side of the road from Ninth Ave to Tenth Ave.
- Installation of exposed aggregate sidewalk.
- Removal of existing paver sidewalk at the Canon Park.



Roadway Reconstruction

- No work performed this week



April 17, 2023
Our File No. HCM00605.01
Page 2

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans.
- Police traffic directors are onsite as required.
- VMS message updated

Changes to the Initial Contract Items

- Extended exposed aggregate sidewalk to existing HMA trail. Section of HMA trail to be remove and replaced.
- Add a 10' HMA path down the side of N Park Ave from existing HMA path to brick paver sidewalk.

Contract Completion Date

- Final completion date = March 4, 2024
- Anticipated completion date = November 20, 2023