



Weekly Status Report – Week of May 29 – June 2, 2023

Station Ave & Haddon Lake Park Roadways – Phase 1 South Park Ave (CR 661) - From Glover Ave to Thirteenth Ave

The CR 656 Station Ave Road Project was awarded to APS, in the amount of \$3,878,800.00. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- No shop drawings submitted this week

Storm Sewer

- Storm sewer improvements continued to be installed along South Park Ave and Glover Ave

Concrete Improvements

- Concrete sidewalk, curb, and gutter continued to be installed along South Park Ave
- Handicap ramps installed in front of the Dell Theatre (intersection of S Park and 13th) as per the revised layout provided by Key

Roadway Reconstruction

- Full depth reclamation of 13th Avenue started. Roadway was milled, cement additives were applied, and roadway was finely graded as per the specifications.

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans.
- Police traffic directors are onsite as required.
- Road closure: 13th Ave and S. Park Ave

Changes to the Initial Contract Items

- Layout of ramps in front of Dell modified. Concrete walks and header curb to be exposed aggregate.

Contract Completion Date

- Final completion date = March 4, 2024
- Anticipated completion date = November 20, 2023