



Weekly Status Report – Week of June 5 – June 9, 2023

Station Ave & Haddon Lake Park Roadways – Phase 1 South Park Ave (CR 661) - From Glover Ave to Thirteenth Ave

The CR 656 Station Ave Road Project was awarded to APS, in the amount of \$3,878,800.00. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- No shop drawings submitted this week

Storm Sewer

- Storm sewer improvements completed along South Park Ave and Glover Ave
- Storm sewer improvements started along Hillside Ave

Concrete Improvements

- Concrete sidewalk, curb, and gutter continued to be installed along South Park Ave

Roadway Reconstruction

- 13th Avenue was milled and base-paved. Surface paving to be completed in the future. Temporary striping and signage completed by the County.

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans.
- Police traffic directors are onsite as required.
- Road closure: 13th Ave and S. Park Ave

Changes to the Initial Contract Items

- Curb line shifted and raised from Sta. 52+00 to 55+25 due to conflicts with trees
- Tentatively, S Park Ave centerline will be raised by 2" to provide more uniform cross slopes

Contract Completion Date

- Final completion date = March 4, 2024
- Anticipated completion date = November 20, 2023