



Weekly Status Report – Week Ending June 30, 2023

Station Ave & Haddon Lake Park Roadway – Phase 1

Station Ave (CR 656) - From Ninth Ave (CR 653) to Tenth Ave (CR 655)

The **CR 656 Station Ave Road Project** was awarded to APS, in the amount of \$3,878,800.00. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- No shop drawings submitted this week

Storm Sewer

- Storm Sewer improvements for project are completed

Concrete Improvements

- Concrete improvements along the left side of S. Park Ave and Glover Ave





July 5, 2023
Our File No. HCM00605.01
Page 2

Roadway Reconstruction

- None

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans.
- Police traffic directors are onsite as required.

Changes to the Initial Contract Items

- Exposed Sidewalk added down the left side of Glover Ave

Contract Completion Date

- Final completion date = March 4, 2024
- Anticipated completion date = November 20, 2023