



Bi-Weekly Status Report

Work Completed From October 23, 2023 thru November 3, 2023

Station Ave Pedestrian Safety Improvements- Phase II

Station Ave (CR 656) – From East Atlantic Ave (CR 727) and West Atlantic Ave

The CR 656 Station Ave Pedestrian Safety Improvements- Phase II was awarded to South State, in the amount of \$770,000.00. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- Shop drawings #1 to #6 have been reviewed and respective reports sent out.

Storm Sewer

- Installation of inlets at the SE & NE corners of East Atlantic Ave





November 03, 2023
Our File No. HCM00605.02
Page 2



Concrete Improvements

- No work performed this week.

Roadway Reconstruction

- No work performed this week.

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans.
- Police traffic directors are onsite as required.

Changes to the Initial Contract Items

- No changes to initial contract items.

Contract Completion Date

- Final completion date = February 21, 2024
- Anticipated completion date = January 05, 2024