



Bi-Weekly Status Report

Work Completed From November 20, 2023 thru December 1, 2023

Station Ave Pedestrian Safety Improvements- Phase II Station Ave (CR 656) – From East Atlantic Ave (CR 727) and West Atlantic Ave

The CR 656 Station Ave Pedestrian Safety Improvements- Phase II was awarded to South State, in the amount of \$770,000.00. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- New manhole casting installed at the SE corner of E. Atlantic Ave. and set to proposed grade

Concrete Improvements

- Concrete improvements started on the north side of W. Atlantic Ave which included removing existing curb and installing new curb, and curb & gutter. Existing sidewalk and handicap ramps were removed and replaced.





December 01, 2023
Our File No. HCM00605.02
Page 2



- Concrete improvements started on the south side of E. and W. Atlantic Ave which included removing existing curb and installing new curb, and curb & gutter. Existing sidewalk and handicap ramps were removed and replaced. Domed pavers installed for handicap ramps that were completed.





December 01, 2023
Our File No. HCM00605.02
Page 3



Roadway Reconstruction

- Roadway restored in front of new curb.





December 01, 2023
Our File No. HCM00605.02
Page 4

Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans.
- Police traffic directors are onsite as required.

Changes to the Initial Contract Items

- No changes to initial contract items.

Contract Completion Date

- Final completion date = February 21, 2024
- Anticipated completion date = January 05, 2024