



## **Bi-Weekly Status Report**

### **Work Completed From December 4, 2023 thru December 15, 2023**

#### **Station Ave Pedestrian Safety Improvements- Phase II Station Ave (CR 656) – From East Atlantic Ave (CR 727) and West Atlantic Ave**

The CR 656 Station Ave Pedestrian Safety Improvements- Phase II was awarded to South State, in the amount of \$770,000.00. Please see the attached status breakdown for the various components involved in this project.

#### **Shop Drawing Submittals**

- All shop drawing submittals to date have been reviewed and respective reports sent out.

#### **Storm Sewer**

- Storm sewer improvements have been completed.

#### **Concrete Improvements**

- Concrete improvements completed on the south side of E. and W. Atlantic Ave which included removing existing curb and installing new curb, and curb & gutter. Existing sidewalk and handicap ramps were removed and replaced. Mountable curb with granite pavers installed. Installation started for brick and granite pavers.





December 01, 2023  
Our File No. HCM00605.02  
Page 2





December 01, 2023  
Our File No. HCM00605.02  
Page 3

### Roadway Reconstruction

- Roadway restored in front of new curb.



### Landscaping

- Disturbed lawn areas are regraded, topsoil, and stabilized. Tree removed per plan location.



### Traffic Control

- Construction Signs have been installed per approved Traffic Control Plans.
- Police traffic directors are onsite as required.



December 01, 2023  
Our File No. HCM00605.02  
Page 4

Changes to the Initial Contract Items

- The County has requested that all HMA 25M64 base course be changed to HMA 19M64 base course.
- Existing tree that is to be removed was found to be larger than the original bid item. Supplemental item created to accommodate for the larger tree size.

Contract Completion Date

- Final completion date = February 21, 2024
- Anticipated completion date = January 05, 2024