



Bi-Weekly Status Report

Work Completed From December 22, 2023 thru January 2, 2024

Station Ave Pedestrian Safety Improvements- Phase II Station Ave (CR 656) – From East Atlantic Ave (CR 727) and West Atlantic Ave

The CR 656 Station Ave Pedestrian Safety Improvements- Phase II was awarded to South State, in the amount of \$770,000.00. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.

Storm Sewer

- Storm sewer improvements have been completed.

Concrete Improvements

- Concrete improvements have been completed.





December 22, 2023
Our File No. HCM00605.02
Page 2

Roadway Reconstruction

- Regulatory and warning signage, and temporary striping installed.



Traffic Control

- Construction Signs removed

Changes to the Initial Contract Items

- No changes to initial contract items.

Contract Completion Date

- Final completion date = February 21, 2024
- Anticipated completion date = January 05, 2024
- Winter Shutdown was issued for the project on December 21, 2023. Project will resume in the Spring of 2024 with forty-seven (47) calendar days remaining for substantial completion.