

Bid B7-22, Roadway and Drainage Improvements along Greentree Road (CR674)

From Marlton Pike (NJRT 70) to Burlington County Line

Cherry Hill Township, Camden County, NJ

2020 County Aid and SSA with Cherry Hill Township

Progress Report #2

Week Ending June 2, 2023

Progress Photographs:



Photograph 1 – The subcontractor performing storm drainage improvements continued installing 15” Class 3 RCP along the left side of Greentree Road between Linden Avenue and Princess Avenue.



Photograph 2 - 15” Class 3 RCP being tied into an existing inlet near Princess Avenue completing the run from Olney Avenue.



Photograph 3 – Backfilling trench from 15” Class 3 RCP installation along the left side of Greentree Road between Linden Avenue and Princess Avenue.



Photograph 4 - Backfilling trench with Dense Graded Aggregate from 15” Class 3 RCP installation along the left side of Greentree Road between Linden Avenue and Princess Avenue.



Photograph 5 – Temporary Asphalt Trench Restoration from 15" Class 3 RCP installation along the left side of Greentree Road between Linden Avenue and Princess Avenue.



Photograph 6 – Temporary Asphalt Trench Restoration from 15" Class 3 RCP installation along the left side of Greentree Road between Linden Avenue and Princess Avenue.

Work Completed this Report Cycle:

- The subcontractor performing storm drainage improvements continued installing 15" Class 3 RCP from the inlet at Station 108+60L, heading east along the left side of Greentree Road. The run on the left side of Greentree Road is now complete from Olney Avenue to Princess Avenue. They dropped back to the start of the project limits and began installing storm improvements on the right side of the roadway beginning at Station 107+25.

Changes to the Initial Contract items:

- As previously documented in Progress Report #1, a No Cost Change Order #1 was submitted to and approved by the Camden County Commissioners. The change order incorporated Supplemental Items S-1 through S-12 for Pay Items that were not anticipated due to unforeseen conditions during the Design Phase of the project and also included Supplemental Pay Items in order to adjust unit costs of original pay items caused by the delay in construction which had resulted in higher material and labor costs.

Project Schedule:

- Bid Opening Date: May 3, 2022
- Notice to Proceed: October 17, 2022
- Start Date: October 17, 2022
- Initial Completion Date: October 17, 2023
- Stop Work: October 17, 2022
- Amended NTP: May 22, 2023
- Final Completion Date: May 22, 2024
- Initial Award: \$3,444,186.57
- Contract Value: \$3,444,186.57 (per approved Change Order #1)

- Status of Work Completed to Date based on approximate percentages:
 - Storm Sewer System: 4%
 - Concrete Flatwork: 0%
 - Traffic Signal: 0%
 - Asphalt Resurfacing: 0%
 - Overall Project: 2%

 - Time Used to Date: 3.29%
 - Paid to Date: 0%

Prepared by: Mark R. Basehore, Jr., PE, CME
Bach Associates, PC