



**BURNT MILL ROAD (CR 670) ROADWAY IMPROVEMENTS**

**ERI Job #:30750 73**

**Township of Voorhees**

**County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #17**

**August 28, 2023 to September 1, 2023**



*Figure: 1 – HMA milling along the southbound lane between approaching the intersection with Britton Place*



*Figure: 2 – Installation of HMA 12.5M64 leveling course along the southbound lane between Britton Place and Cedar Avenue*



*Figure: 3 – Installation of HMA 12.5M64 surface course along the southbound lane between Britton Place and Osage Avenue*

**Work Completed the Week of August 28, 2023:**

South State's paving crew mobilized to the site and began milling and paving operations. The paving crew completed the milling, HMA pavement repair and leveling course installation for the entire project and installed HMA 12.5M64 surface course along the southbound lane from Somerdale Road to White Horse Road. The paving crew milled 27,873 square yards of existing pavement, installed 18.3 square yards of HMA pavement repair, 1,840.19 tons of HMA 12.5M64 leveling course, 1,715.09 tons of HMA 12.5M64 surface course, 95 linear feet of polymerized joint adhesive and reset 1 existing manhole casting.

**#2: Traffic Safety Services – 80 MH**

**#9: HMA Milling, 2" Thick – 27,873 SY**

**#10: Leveling Course, 12.5M64, Variable Thickness – 1,840.19 Tons**

**#11: HMA 12.5M64 Surface Course, 2" Thick – 1,715.09 Tons**

**#15: HMA Pavement Repair (If & Where Directed) – 18.3 SY**

**#16: Polymerized Joint Adhesive – 95 LF**

**#26: Reset Existing Castings – 1 Unit**

**Anticipated Work for the Week of September 4, 2023:**

South State's paving crew will complete the installation of the HMA 12.5M64 surface course. Zone striping will then mobilize to the site to complete the traffic striping. South State's signage subcontractor will also mobilize to the site to install the warning and regulatory signs.

**Bid Opening Date: June 21, 2022**

**Notice to Proceed Date: February 2, 2023**

**Start Date: February 27, 2023**

**Anticipated Completion Date: July 31, 2023**

**Amended Contract Completion Date: September 8, 2023**

**Contract Completion Percentage: 56.15%**

Prepared By:



C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.