

Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State

WEEKLY PROGRESS REPORT #10
May 27, 2024, to May 31, 2024



Figure 1. Concrete ADA ramp placement on Berlin Rd.



Figure 2. Process of Inlet installation across Berlin Road

Work Completed the Week of May 27 through May 31, 2024:

The subcontractor, APS, continued work this week on curbs, sidewalks, ADA ramps, and driveway aprons along Berlin Rd. Between Cedar Avenue and Myrtle Avenue. Concrete curbs and gutters were placed as designed and inlets had gutters placed for drainage. The contractor came back to finish the inlet installation at the two locations previously bypassed. This completes the drainage placement work for this project.

Anticipated Work for the Week of June 3, 2024:


The subcontractor, Asphalt Paving Systems, will continue with concrete placement along Berlin Road coming up from Cedar Avenue. Placement will be made for bus pads and inlet gutters as well.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'Praise Akanbi', with a horizontal line underneath.

Praise Akanbi
Staff Engineer