

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

**Kaighn Avenue Dam – East Tide Gate
(NJDEP Dam #31-066)
*Bid No. B1-24***

*Township of Pennsauken and City of Camden
Camden County, New Jersey*

CED Project No. 230005437G2

***Progress Report #3
Monday, May 27, 2024 to Friday, June 7, 2024***



*Figure:1
Driscoll Construction set up staging area on east side of North Park Drive.*

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com




Figure 2: Driscoll Construction completing staging to support tide gate.



Figure 3: Driscoll Construction continues dewatering.

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

- **Work Completed this week:**
 - Contractor continue dewatering.
 - Contractor began to mobilize staging area.
 - Set up cribbing to support tide gate in staging area.

- **Items completed this period:**
 - Item No. 4 – General Work
 - Item No. 6 - Protection of Work
 - Item No. 8 - Cofferdam Work / Dewatering
 - Item No. 9 – Existing Walkway & Hydraulic Lifting System Removal

- **Progress Next Two Weeks:**
 - Continue tide gate repairs.

- **Next Progress Meeting:**
 - The next Progress Meeting has been rescheduled for Thursday, June 13, 2024 at 2:30 PM.
 - Bid Award Date: March 21, 2024
 - Notice to Proceed: April 29, 2024
 - Start Date: May 7, 2024
 - Substantial Completion Date: October 25, 2024
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: November 14, 2024
 - Initial Award: \$ 2,026,422.00

Prepared by: Vincent Baglivo, PE
Project Manager
Colliers Engineering & Design

James Winckowski, PE, County Engineer