



**HAMPTON ROAD (CR 623)
ROADWAY IMPROVEMENT PROJECT
CUTHBERT BOULEVARD (CR 636) TO CHAPEL AVENUE (CR 626)
ERI Job # 30750 49
Township of Cherry Hill
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #4
April 15, 2019 to April 19, 2019**



Figure: 1 – Roadway excavation of unsuitable material in the northbound lane



Figure: 2 – Installation of extended concrete wing wall off of previously installed headwall along the northbound lane



Figure: 3 – Scour hole protection at 24" concrete headwall along the northbound lane

Work Completed the Week of April 15, 2019:

R.E. Pierson's roadway crew continued roadway excavation and box out of the northbound lane from approximate stations 104+00 to 111+00. The roadway crew excavated 444.6 cubic yards of existing roadway and installed 1,727.5 square yards of 6" thick dense graded aggregate base course. The roadway crew also installed 225 square yards of pavement reinforcing geogrid in areas where the existing subgrade was in poor condition. Pierson's pipe crew continued work on the proposed drainage improvements. The pipe crew installed 4.5 linear feet of 24" RCP, 36.5 linear feet of 19" x 30" HERCP, 3.3 cubic yards of concrete headwall and 4 cubic yards of scour hole. Pierson's force main subcontractor mobilized to the site and directionally drilled 475 linear of 4" SDR 11 HDPE sanitary sewer force main. Pierson's pipe crew also dug 6.7 cubic yards of test pits for their subcontractor to verify the location of existing utilities. PSE&G completed the replacement of the existing gas main.

#2: Police Uniform Law Enforcement Officer – 80 Hours
#11: Excavation, Unclassified – 444.6 CY
#13: Dense Graded Aggregate Base Course, 6" Thick – 1,727.5 SY
#19: Pavement Reinforcing Geogrid – 225 SY
#22: 24" Reinforced Concrete Pipe – 4.5 LF
#25: 19" x 30" Reinforced Concrete Elliptical Pipe – 36.5 LF
#27: Concrete Headwall – 3.3 CY
#34: Scour Hole Protection, 10" Thick – 4 CY
#M20: Excavation, Test Pit – 6.7 CY
#M22: 4" SDR 11 HDPE Thick – 475 LF

Anticipated Work for the Week of April 22, 2019:

R.E. Pierson's pipe crew will continue installation of the proposed drainage improvements as well as digging test pits for the force main subcontractor. Pierson's force main subcontractor will complete the installation of the sanitary sewer force main and conduct the required pressure testing.

Notice to Proceed Date: April 1, 2019

Anticipated Completion Date: June 14, 2019

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint, larger signature.

C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.