

Clementon-Berlin Road (CR 534) Bridge over
North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #34
June 10 to June 14, 2019



Forms built for North side headwall



Concrete poured for North side headwall



North side headwall



Set inlet on North West side



18" concrete pipe installed and area backfilled

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

52.3 % of time used to date

75.7 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 days making the completion date on February 14, 2020.

The contractor has completed the forms and poured the concrete for the headwall located on the North side.

Inlet installed on the North West side and 18 "concrete pipe connected to inlet and culvert. Area backfilled with I-9 material where required.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM