



**IMPROVEMENTS TO WARWICK ROAD (CR669)  
BETWEEN SOMERDALE ROAD (CR667) AND FOX RIDGE DRIVE (A.K.A. OLD WARWICK  
ROAD)**

*Boroughs of Somerdale, Hi-Nella and Stratford  
Camden County  
Bid No. B8-18*

**MC Project No. 17006851G**

***Progress Report # 6***

*Tuesday, September 10, 2018 to Friday, September 14, 2018*



*Figure 1: New curb and restoration on east side of Warwick Road.*



*Figure 2: Completed sidewalk and pavement restoration at Harned Avenue.*



*Figure 3: Resumed curb on west side of Warwick Road from Wood Avenue.*



**Work Completed this week:**

APS, Inc. completed concrete curb, gutter, sidewalk and HC ramps on the east side of Warwick Road from Preston Avenue to the south limit of work. All pavement restoration, topsoiling and seeding, and driveway installations have been completed in this area as well.

Items completed this week:

#02: Police Traffic Directors	103 MHS
#08: HMA, 9.5M64, Surface Course 2" TH	100 TONS
#09: HMA, 19M64, Base Course 3" TH	50 TONS
#21: Concrete Sidewalk, 4" TH	31 SY
#24: 9" x 18" Concrete Vertical Curb	624 LF
#26: Monolithic Curb and Gurrer	60 LF

**• PROGRESS NEXT TWO (2) WEEKS**

- APS will continue to pour concrete curb, sidewalk, HC ramps and driveway aprons on the west side of Warwick Road from Wood Avenue to Somerdale Road. Areas in front of the new curb will be restored with asphalt and behind the curb backfilled and topsoiled and driveways installed.
- APS will continue working new work hours, 8:00 AM to 4:00 PM.

**• NEXT MEETING**

- Next Progress Meeting is scheduled for Friday, September 28, 2018 at 9:00 AM.

**Notice to Proceed Date: August 6, 2018**

**Completion Date: November 4, 2018**

Prepared by: Vincent E. Baglivo  
Maser Consulting

Anthony O'Toole, Project Engineer  
Kevin Becica, PE, County Engineer  
John Wolick, Director CCDPW  
Don Potter, APS