



Clementon-Berlin Road (CR 534) Bridge over
North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #5
September 17 to September 21, 2018



Contractor installed "Do Not Enter" signs at the Temporary Driveway which will be opened next week



Pedestrian bridge was erected and flooring is being installed



Not skid surface being installed



Pedestrian Bridge to be used to walk around project. Just need to install the fence.



Paved the area where roadway is being widened and temporary sidewalk will be installed.

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 days making the completion date on February 14, 2020.

Utility Companies have all moved all the aerial lines and gas service for the plaza was relocated and cut and capped near the bridge.

Midlantic worked on the erection of the temporary Pedestrian Bridge. It is now up and in place. The contractor will be setting up Stage 1 traffic plan to enable the wet taps for the water main. Once this work is completed they will go into Stage 2B which will allow for the demo of the half of the existing bridge and the construction of the new.

Prepared by: Tony Guerrieri, AECOM Project Manager